


3.0 ANDROTT ISLAND

Introducton

The study collected island specific information on the labour availability, the type of works that could be undertaken under MGNREGS and the budget required for undertaking the works proposed in each of the islands. We have also conducted an evaluation of the MGNREGS activities and the resource use in the islands till date to asses the trend and potentials of this scheme in various island.

Location

ANDROTT is the nearest island to the mainland and has an east-west orientation unlike other islands lying in the north-south direction. It is the Largest island in the Lakshadweep.Thick vegetation mainly coconut groves, add to the beauty of the island.It was the first island to embrace ISLAM. Andrott Island in Lakshadweep reflects the rich historical past and religious legacy of the bygone golden era. Andrott is blessed with an unparalleled natural and scenic beauty. Originally the religious seat of Saint Ubaidullah, the indigenous people of the Andrott Island were so influenced with his preaching that they adopted Islam as the state religion of the region.



The Andrott Island has also been a center of attraction during the British period who had built a huge tower with search lights to enable the ships of the region to locate the island. Amidst the picturesque landscape of the Andrott Island, the giant lighthouse stands tall with it's over imposing architectural structure. The traditional industry of fishing forms the backbone of the economy of the Andrott Island. The Andrott Island has been identified as one of the major tourist hub of Lakshadweep. Andrott is located in 10^o-49'North Latitude 73^o-41' East longitude and is 293 Kms, from Cochin. Total land area of the island comes to 4.90 Sq.Kms

Demography & Socio Economic Profile

This section shall provide a summary description of the characteristics of the island including population, Literacy, amenities, local economy etc. These sections would provide the reader an over view of the island. This section also prepares a plat form to justify the works suggested by the islanders and the work adjustments made according to the potentials and gaps of the island.

Population

According to the latest population estimates the population of Andrott comes to 12063. Out of these 6013 are males and 6050 are female. The sex ratio of the island is 1006. Andrott is one among the island that has a sex ratio favorable to females. This is also high compared to the over all sex ratio of the Ladshadheep which comes to 952 females per 1000 males according to the population projections of year 2009. The population figures according to 2001 census come to 10727 out of which 10307 are scheduled tribes. According to latest figures there are 1643 household out of which 103 are below the poverty line. This comes to 6.27 percent. The decennial population growth of the island is 17.59. Population growth during 19991-2001 suggests a growth that is from 9122 in 1991 to 10727 in 2001 marking a growth of 17.59 percent. There are 1643 households as per 2001 census and the average family size of the island comes to 6.5. The population density of the island comes to 2216 according to 2001 statistics and the island ranked 6th in terms of population density. The density in 1951 was 810 which was 5th rank. The density was 1419 in 1981 which has increased to 2216 in 2001.

Work Participation

The work participation in Andrott like in other islands also suggest that the females hardly active in commercial work. Over all work participation of the island comes to 16.71 which suggest that out of the total 10727 population only 1793 people are working. The female work participation further suggests that only 192 women out of the total 5370 women participate in work. The work participation of males is the far better (29.89%) compared to the over all male work participation average of Lakshadweep which is 42.41 percent. However the work participation of women like in other islands is too low. It is 3.58 percent in the island compared to the Lakshadweep over all

participation of 7.28 percent. The lower participation of women in work would be an important challenge in implementing the works of MGNREGS. There are many other factors that influence the labour availability including the work practices and culture in the island which also are important to be considered while planning the work as well as the labour availability in the island.

Literacy

According to 2001 census the literacy rate of Andrott Island is 84.3 which is below the over all literacy rate of Lakshadweep which is 86.66 percent. Out of this the female literacy 76.2 and the male literacy rate is 92.48. This suggests that in terms of literacy also there is a vast difference compared to both male and female literacy.

Women Empowerment

Like the women in other islands in Lakshadweep, women in Andrott also are not much involved in hard labour work. A total of 80 women self help groups exist in the island. The island has one of the highest numbers of women groups in Lakshadweep. The SHGs meets regularly and discuss on the various issues of the island apart from thrift and credit activities. The average membership in the group varies from 15 to 20 women per group.

Infrastructure Facilities & Amenities

The infrastructure and amenities in the island include; 170, 2400 open wells and 32 kilometre long PWD road. Island has 2 lower primary school 2 upper primary school and 4 high schools and a higher secondary school. All the schools are functioning in their own building. There are 15 Anganwadis and out of this 15 only three of them own a building and the rest 12 are running in rented building. There is a Krishibhavan, a veterinary hospital, a primary health center and a primary health sub centre. As per the 2006-07 data the island has a total of 1415 telephone connection and the telephone exchange has a capacity for 2000 connections. There is a sub post office functioning in the island. As per march 2007 the island produced a total of 4101.476 kwh of power. The power consumption in the island suggests that according to 2006-07 the island had a

total of 3299 connections. Out of this 2757 are domestic connections and 57 are industrial and 485 are commercial connections.

Local Self Government

Like the other islands in Andrott also has a strong local self government. Andrott is divided in to 11 different electoral wards. There are also 11 elected ward representatives. Out of the total 11 elected ward members 7 are male and 4 are females.

Local Economy

Main economically active sectors in the island include; agriculture, animal husbandry and fisheries. In agriculture coconut is the dominating crop like in other islands. A total of 115.53 lakhs of coconuts have been harvested in the island in 2006-07. A total of 317488 liters of milk and 2368450 numbers of egg were produced in the island in 2006-07 year. Most of the production has been done in the private sector.

Fish landing has increased from 1535 tones of fish in 1997 to 1280 tones in 2006. The value earned from fish trade also simultaneously increased 195.89 lakhs to 256 lakhs in 2006. The fish catch in the island shows a small and steady increase over the past few years. This island has a total of 191 full time active fishermen and 1380 part-time or occasional fishermen as per 2006-07 statistics.

3.1. MGNREGS Governance Issues

A total of 1588 families have been registered for MGNREGS work and out of this job cards 1115 (70.21%) was issued. Compared to most of the islands this is commendable. A total of 11380 mandays have been created and out of this 5997 days were employed by female. This comes to 52.70 percent which is better compared to the female participation in MGNREGS work in other islands.

3.2. Labour supply Trend

The labour requirement to implement all the works suggested by the islanders in five years time frame exceeds too much the labour supply available in the island. Andrott has a very specific labour supply trend and it suggest that women do not prefer generally hard labour rather would like to involve in soft labour works. The information collected from the secondary sources suggests that Andrott has a total of 1588 household registered under MGNREGS and a total of 11380 mandays of work were generated in the island. Out of this 5997 (52.70 %) days were employed by women. Assuming a 2 percent growth in the labour force over the next five years the labour force available at the end of the fifth year would be 4788 and a total of 23020 cumulated labour days shall be available over five years. However to do the all the works suggested by the islanders require a total of 1952672 mandays which means on an average there would be around 390534 mandays per year. But it has been understood after a detailed analysis of evidences that this much large quantum of labour force is not available in the islands. Considering the limitations in the work participation and other important factors of labour availability we have been forced under go a prioritization of activities which derived an adjusted (finalized) work schedule for Andrott. It is also important to notice that the female participation is not very high in the island. The table no. V.3.1 suggests the labour projections made for the island. The labour projections are based on the population growth trend and the labour availability in the island in the current year.

Table No. V.3.1: MGNREGA Labour Supply Projections

| Island | 2010-11 | 2011-12 | 2012-13 | 2013-14 | 2014-15 | Remarks |
|-------------|---------|---------|---------|---------|---------|---|
| Andrott | 4424 | 4512 | 4602 | 4694 | 4788 | 2 percent Increase in Labour Force is anticipated |
| Lakshadweep | 19172 | 19778 | 20410 | 21075 | 21671 | |

Source: Calculated from the population growth trend and the labour supply trend
Basic Statistics, 2007, Directorate of Planning and Statistics, Lakshadweep &
Information collected from DRDA, Kavaratti

3.3. Labour Market Seasonality

The labour market in Andrott Island is influenced by a number of factors with in and out side. This suggests that the labour supply keeps changing. Monsoon and the religious festivals are some of the important factors that impact the labour supply of the island. This suggest the very important fact that the labour work projections and planning should be done in align with this changes to ensure that adequate labour is available with in the island for various works suggested by MGNREGS. There are many inherent factors which need to be considered and probably need to think beyond the conventional sectors under the scheme to better benefit the Lakshadweep economy. We have therefore prioritized the works suggested by the islanders and also made little bit of reshuffling of the numbers of each activity the islanders have suggested.

Table No. V.3.2: Labour Market Seasonality

| Month | Labour Supply Trend | | | Remarks |
|-----------|---------------------|----------|------|--|
| | Low | Moderate | Peak | |
| January | | | | These months are normal months and are characterized by moderate supply of labour force. It is not categorized as peak season for MGNREGS activities since many of the men folk are actively engaged in fishing. |
| February | | | | |
| March | | | | |
| April | | | | |
| May | | | | During Monsoon the islanders do not engage in fishing and the fishermen during this period are available for alternative work. Since fishing activity is not so active during this season the women folk that are engaged in fish processing activities are also relatively free during this period. These months are those with maximum supply of labour force in the island. |
| June | | | | |
| July | | | | |
| August | | | | These months are Ramzaan months which is a fasting month of the Muslim community. People usually do not prefer to get involved in heavy work since they are fasting from early morning till very late evening. Therefore the work which does not require hard work could be done during this season. |
| September | | | | |
| October | | | | These months the fishermen return back to fishing activities and so the men folk are not usually available in the island for non fish based activities. But the women folk are available for work. |
| November | | | | |
| December | | | | |

Source: Discussion with Department Officials and VDP Members & Islanders of Andrott

The above table suggests that the labour supply availability is optimum during May – July since there is monsoon and islanders do not involve in fishing during these months. These months are though cannot be completely utilized for MGNREGS work since rains might interrupt the construction work. More over there are also factors that affect like the transportation of the materials. Since the material needs to be transported from the main land the works that require materials needs to be planned accordingly. The transportation of the materials also might make the materials component of the work costly and so in the case of the island a reversing of the ration suggested for MGNREGS could be explored which means a 60:40 ratio.

3.4. Suggested / Proposed Works (wish list) by VDP and the Islanders

Identification of the works for Andrott like in other islands has been done through a systematic participatory exercise conducted by a team from the Centre for Rural Management, Kottayam (Kerala) during the field visit. Various participatory discussions and interviews have been conducted with a number of stakeholders apart from the islanders to derive the works that could be done in the island under MGNREGS. The experiences of the islanders and the members of VDP have been consolidated since they are in a better position to suggest the gaps and missing infrastructures in Andrott. The analysis of the various factors including the labour trend, labour practices, gender dimension of labour participation etc. compelled us to revisit the works suggested by the islanders. However utmost care has been given to include optimum activities suggested by the Islanders. In most of the cases only the number of works has been reduced and hardly any activity is completely removed. Added to this we strongly feel that the works suggested by the Islanders of the respective Village Dweep Panchayats (VDP) should be properly documented in the Perspective Plan, since it might have some development potential in future. It is also ethical to give adequate attention to the 'wish list' of the islanders and other stakeholders. Hence, the tables n. V.3.3.a, V.3.3.b & V.3.3.b are given which explain the suggested / proposed works ('wish list') and other details by the VDP member sand the islanders.

| Table No. V.3.3.a: Missing Infrastructure / Works suggested by Andrott Village Dweep Panchayat & Islanders (Type of work, no of works, cost and proposed under which programme (Convergence)) | | | | | | | | | | | | | | | | | | |
|---|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|
| Name of the Island : Andrott | | | | | | | | | | | | | | | | | | |
| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | |
| | | 2010-2011 | | | 2011-2012 | | | 2012-2013 | | | 2013-2014 | | | 2014-2015 | | | Total | |
| | | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| I. Water Conservation | | | | | | | | | | | | | | | | | | |
| I.1 | Digging of Ponds | 93 | 139.5 | PRWSS | 80 | 120 | PRWSS | 70 | 105 | PRWSS | 35 | 52.5 | PRWSS | 32 | 48 | PRWSS | 310 | 465 |
| I.2 | Percolation of Well | 185 | 58.28 | PRWSS | 150 | 47.25 | PRWSS | 110 | 34.7 | PRWSS | 95 | 29.93 | PRWSS | 80 | 25.2 | PRWSS | 620 | 195.3 |
| I.3 | Husk Burial | 1080 | 108 | ADF | 810 | 81 | ADF | 740 | 74 | ADF | 495 | 49.5 | ADF | 475 | 47.5 | ADF | 3600 | 360 |
| I.4 | Rain Water Harvesting tank | 225 | 67.5 | PWD/ST | 160 | 48 | PWD/ST | 145 | 43.5 | PWD/ST | 120 | 36 | PWD/ST | 100 | 30 | PWD/ST | 750 | 225 |
| II. Renovation of Traditional Water Bodies | | | | | | | | | | | | | | | | | | |
| II.1 | Well Renovation | 565 | 84.75 | PRWSS | 460 | 69 | PRWSS | 375 | 56.3 | PRWSS | 250 | 37.5 | PRWSS | 225 | 33.75 | PRWSS | 1875 | 281.25 |
| II.2 | Pond Renovation | 65 | 32.5 | DSP | 50 | 25 | DSP | 45 | 22.5 | DSP | 30 | 15 | DSP | 26 | 13 | DSP | 216 | 108 |
| III. Rural Connectivity | | | | | | | | | | | | | | | | | | |
| III.1 | Road Construction (km) | 11 | 440 | PWD | 11 | 440 | PWD | 10.5 | 420 | PWD | 10.69 | 427.6 | PWD | 0 | 0 | NA | 43.19 | 1727.6 |
| IV. Flood Control | | | | | | | | | | | | | | | | | | |
| IV.1 | Anti Sea Erosion Work (km) (Tetrapole or Holloblock) | 3.5 | 56 | LDMF/PWD | 3.5 | 56 | LDMF/PWD | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 7 | 112 |
| IV.2 | Seashore Plantation | 2.98 | 7.35 | EFD | 4.96 | 12.25 | EFD | 3.97 | 9.8 | EFD | 2.98 | 7.35 | EFD | 1.98 | 4.9 | EFD | 16.87 | 41.65 |

Table No. V.3.3.a contd.....

| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | |
|----------------------------|--|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|
| | | 2010-2011 | | | 2011-2012 | | | 2012-2013 | | | 2013-2014 | | | 2014-2015 | | | Total | |
| | | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| V. Land Development | | | | | | | | | | | | | | | | | | |
| V.1 | Land Development & Island Cleaning (ha) | 60 | 2.88 | DSP | 50 | 2.4 | DSP | 60 | 2.88 | DSP | 40 | 1.92 | DSP | 50 | 2.4 | DSP | 260 | 12.48 |
| V.2 | Horticulture (ha) | 9.92 | 9.8 | RKVY | 4.96 | 4.9 | RKVY | 2.48 | 2.45 | RKVY | 9.92 | 9.8 | RKVY | 4.96 | 4.9 | RKVY | 32.24 | 31.85 |
| V.3 | Bio Fencing (m) | 3000 | 6 | RKVY | 0 | 0 | NA | 800 | 1.6 | RKVY | 3000 | 6 | RKVY | 1000 | 2 | RKVY | 7800 | 15.6 |
| V.4 | Tree Plantation Govt, Girls high School Andrott (ha) | 0.006 | 0.294 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0.006 | 0.294 |
| V.5 | Tree Plantation Govt High School Andrott (ha) | 0.0065 | 0.319 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0.0065 | 0.319 |
| V.6 | Tree Plantation SB School Andrott (ha) | 0 | 0 | NA | 0.004 | 0.196 | EFD | 0.006 | 0.27 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0.0095 | 0.466 |
| V.7 | Tree Plantation , Govt HSS, Pandathu (ha) | 0 | 0 | NA | 0.005 | 0.245 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0.005 | 0.245 |
| V.8 | Tree Plantation, JB Cheemachery (ha) | 0 | 0 | NA | 0.008 | 0.37 | EFD | 0.005 | 0.25 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0.0125 | 0.615 |

Table No. V.3.3.a contd.....

| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | |
|---|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|---|---------------------------------|--------------------|
| | | 2010-2011 | | | 2011-2012 | | | 2012-2013 | | | 2013-2014 | | | 2014-2015 | | | Total | |
| | | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No.of works/activities taken up | Cost (Rs.In Lakhs) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| V.9 | Tree Plantation JB Central Andrott (gr) | 0 | 0 | NA | 0.006 | 0.294 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0.006 | 0.294 |
| V.10 | Coirpith Compost | 75 | 1.125 | ADF | 75 | 1.125 | ADF | 70 | 1.05 | ADF | 0 | 0 | NA | 0 | 0 | NA | 220 | 3.3 |
| V.11 | Fish Waste Compost | 55 | 0.825 | ADF | 55 | 0.825 | ADF | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 110 | 1.65 |
| V.12 | Coconut Seedlings | 5300 | 26.5 | ADF | 4100 | 20.5 | ADF | 3200 | 16 | ADF | 2700 | 13.5 | ADF | 2460 | 12.3 | ADF | 17760 | 88.8 |
| V.13 | Waste Pit | 140 | 2.1 | ADF | 180 | 2.25 | ADF | 200 | 3 | ADF | 180 | 2.7 | ADF | 100 | 1.5 | ADF | 770 | 11.55 |
| VI. Other Works | | | | | | | | | | | | | | | | | | |
| VI.1 | Coconut Climbing | 0 | 0 | NA | 0 | 0 | NA | 0 | 31.3 | ADF/CB | 0 | 31.25 | ADF/CB | 0 | 31.25 | ADF/CB | 0 | 93.75 |
| VI.2 | Septic Tank | 490 | 44.1 | TSC | 330 | 29.7 | TSC | 150 | 13.5 | TSC | 130 | 11.7 | TSC | 0 | 0 | NA | 1100 | 99 |
| VI.3 | Public Toilet & Urinal | 5 nos | 10 | TSC | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 5 no | 10 |
| Note: PRWSS- Protected Rural Water Supply Scheme,. ADF - Agriculture Department Fund, PWD &ST - Public Works Department and Science and Technology Dept. | | | | | | | | | | | | | | | | | | |
| DSP -= Development Scheme of Panchayat , TSC- Total Sanitation Campaign, EFD - Environmental Forestry Department, LDMF- Lakshadweep Disaster Management Fund, CB- Coconut Board | | | | | | | | | | | | | | | | | | |
| RKVY: Ratriya Krishi Vikas Yojana | | | | | | | | | | | | | | | | | | |

Source : Information collected from VDP, Andrott & other stakeholders

| Table No. V.3.3.b : Missing Infrastructure / Works suggested by Andrott Village Dweep Panchayat & Islanders (Expected number of self employment, expected mandays generation, mandays converted in to number of persons) | | | | | | | | | | | | | | | | |
|--|--|--------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|--------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|--------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|
| Name of the Island : Andrott | | | | | | | | | | | | | | | | |
| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | |
| | | 2010-2011 | | | | | 2011-2012 | | | | | 2012-2013 | | | | |
| | | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| I. Water Conservation | | | | | | | | | | | | | | | | |
| I.1 | Digging of Ponds | 93 | 0 | 66960 | 12% | 548 | 80 | 0 | 57600 | 12% | 540 | 70 | 0 | 50400 | 12% | 552 |
| I.2 | Percolation of Well | 185 | 0 | 27972 | 5% | 229 | 150 | 0 | 22680 | 5% | 213 | 110 | 0 | 16632 | 4% | 182 |
| I.3 | Husk Burial | 1080 | 0 | 51840 | 10% | 424 | 810 | 0 | 38880 | 8% | 365 | 740 | 0 | 35520 | 8% | 389 |
| I.4 | Rain Water Harvesting tank | 225 | 0 | 32400 | 6% | 265 | 160 | 0 | 23040 | 5% | 216 | 145 | 0 | 20880 | 5% | 229 |
| II. Renovation of Traditional Water Bodies | | | | | | | | | | | | | | | | |
| II.1 | Well Renovation | 565 | 0 | 40680 | 8% | 333 | 460 | 0 | 33120 | 7% | 311 | 375 | 0 | 27000 | 6% | 296 |
| II.2 | Pond Renovation | 65 | 0 | 15600 | 3% | 128 | 50 | 0 | 12000 | 2% | 113 | 45 | 0 | 10800 | 3% | 118 |
| III. Rural Connectivity | | | | | | | | | | | | | | | | |
| III.1 | Road Construction (km) | 11 | 0 | 211200 | 39% | 1728 | 11 | 0 | 211200 | 44% | 1980 | 10.5 | 0 | 201600 | 48% | 2208 |
| IV. Flood Control | | | | | | | | | | | | | | | | |
| IV.1 | Anti Sea Erosion Work (km) (Tetrapole or Holloblock) | 3.50km | 0 | 26880 | 5% | 220 | 3.5 | 0 | 26880 | 6% | 252 | 0 | 0 | 0 | 0% | 0 |
| IV.2 | Seashore Plantation | 2.98 | 0 | 3528 | 0 | 4.96 | 0 | 0 | 5880 | 0 | 0 | 3.97 | 0 | 4704 | 0% | 0 |

Table No. V.3.3.b contd.....

| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | |
|----------------------------|---|--------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|--------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|--------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|
| | | 2010-2011 | | | | | 2011-2012 | | | | | 2012-2013 | | | | |
| | | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| V. Land Development | | | | | | | | | | | | | | | | |
| V.1 | Land Development & Island Cleaning (ha) | 60 | 0 | 2304 | 0 | 0 | 50 | 0 | 1920 | 0 | 0 | 40 | 0 | 2304 | 0 | 0 |
| V.2 | Horticulture (ha) | 9.92 | 0 | 7840 | 1% | 64 | 4.96 | 0 | 3920 | 1% | 37 | 2.48 | 0 | 1960 | 0% | 21 |
| V.3 | Bio Fencing (m) | 3000 | 0 | 2880 | 1% | 24 | 0 | 0 | 0 | 0% | 0 | 3000 | 0 | 768 | 0% | 8 |
| V.4 | Tree Plantation Govt, Girls high SchoolL Andrott (ha) | 0.006 | 0 | 141 | 0% | 1 | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 |
| V.5 | Tree Plantation Govt High School Andrott (ha) | 0.07 | 0 | 153 | 0% | 1 | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 |
| V.6 | Tree Plantation SB School Andrott (ha) | 0 | 0 | 0 | 0% | 0 | 0.004 | 0 | 94 | 0% | 1 | 0.01 | 0 | 130 | 0% | 1 |
| V.7 | Tree Plantation , Govt HSS, Pandathu (ha) | 0 | 0 | 0 | 0% | 0 | 0.005 | 0 | 118 | 0% | 1 | 0 | 0 | 0 | 0% | 0 |
| V.8 | Tree Plantation,JB Cheemachery(ha) | 0 | 0 | 0 | 0% | 0 | 0.008 | 0 | 177 | 0% | 2 | 0.01 | 0 | 118 | 0% | 1 |
| V.9 | Tree Plantation JB Central Andrott (ha) | 0 | 0 | 0 | 0% | 0 | 0.006 | 0 | 141 | 0% | 1 | 0 | 0 | 0 | 0% | 0 |
| V.10 | Coirpith Compost | 75 | 0 | 900 | 0% | 7 | 75 | 0 | 900 | 0% | 8 | 70 | 0 | 840 | 0% | 9 |
| V.11 | Fish Waste Compost | 55 | 0 | 660 | 0% | 5 | 55 | 0 | 660 | 0% | 6 | 0 | 0 | 0 | 0% | 0 |
| V.12 | Coconut Seedlings | 5300 | 0 | 21200 | 4% | 173 | 4100 | 0 | 16400 | 3% | 154 | 3200 | 0 | 12800 | 3% | 140 |
| V.13 | Waste Pit | 140 | 0 | 1680 | 0 | 0 | 180 | 0 | 1800 | 0% | 0 | 180 | 0 | 2400 | 1% | 0 |

Table No. V.3.3.b contd.....

| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | |
|------------------------|--|--------------------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|--------------------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|--------------------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|
| | | 2010-2011 | | | | | 2011-2012 | | | | | 2012-2013 | | | | |
| | | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| VI. Other Works | | | | | | | | | | | | | | | | |
| VI.1 | Coconut Climbing | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 25000 | 6% | 274 |
| VI.2 | Septic Tank | 490 | 0 | 21168 | 4% | 173 | 330 | 0 | 23760 | 5% | 223 | 130 | 0 | 6480 | 2% | 71 |
| VI.3 | Public Toilet & Urinal | 5 no | 0 | 4800 | 1% | 39 | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 |
| | Total | | 0 | 540786 | 100% | 4424 | | 0 | 481170 | 100% | 4512 | | 0 | 420336 | 100% | 4602 |

Table No. V.3.3.b contd.....

Table No. V.3.3.b : Missing Infrastructure / Works suggested by Andrott Village Dweep Panchayat & Islanders (Expected number of self employment, expected mandays generation, mandays converted in to number of persons)
Name of the Island : Andrott

| Sl.no | Missing Infrastructure/ Works proposed | 2013-2014 | | | | | 2014-2015 | | | | | Total | | | | |
|---|---|--------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|--------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|--------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|
| | | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons |
| | | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 |
| I. Water Conservation | | | | | | | | | | | | | | | | |
| I.1 | Digging of Ponds | 35 | 0 | 25200 | 7% | 319 | 32 | 0 | 23040 | 16% | 788 | 310 | 0 | 223200 | 11% | 2747 |
| I.2 | Percolation of Well | 95 | 0 | 14364 | 4% | 182 | 80 | 0 | 12096 | 9% | 414 | 620 | 0 | 93744 | 5% | 1219 |
| I.3 | Husk Burial | 495 | 0 | 23760 | 6% | 301 | 475 | 0 | 22800 | 16% | 780 | 3600 | 0 | 172800 | 9% | 2259 |
| I.4 | Rain Water Harvesting tank | 120 | 0 | 17280 | 5% | 219 | 100 | 0 | 14400 | 10% | 493 | 750 | 0 | 108000 | 6% | 1421 |
| II. Renovation of Traditionla Water Bodies | | | | | | | | | | | | | | | | |
| II.1 | Well Renovation | 250 | 0 | 18000 | 5% | 228 | 225 | 0 | 16200 | 12% | 554 | 1875 | 0 | 135000 | 7% | 1721 |
| II.2 | Pond Renovation | 30 | 0 | 7200 | 2% | 91 | 26 | 0 | 6240 | 4% | 213 | 216 | 0 | 51840 | 3% | 663 |
| III. Rural Connectivity | | | | | | | | | | | | | | | | |
| III.1 | Road Construction | 10.7 | 0 | 205248 | 55% | 2601 | 0 | 0 | 0 | 0% | 0 | 43.19 | 0 | 829248 | 42% | 8517 |
| IV. Flood Control | | | | | | | | | | | | | | | | |
| IV.1 | Anti Sea Erosion Work (km) (Tetrapole or Holloblock) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 7 | 0 | 53760 | 3% | 472 |
| IV.2 | Seashore Plantation | 2.98 | 0 | 3528 | 0% | 0 | 1.98 | 0 | 2352 | 0% | 0 | 16.87 | 0 | 19992 | 1% | 0 |

Table No. V.3.3.b contd.....

| Sl.no | Missing Infrastructure/ Works proposed | | | | | | | | | | | | | | | |
|----------------------------|---|--------------------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|--------------------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|--------------------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|
| | | 2013-2014 | | | | | 2014-2015 | | | | | Total | | | | |
| | | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | No of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons |
| 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 |
| V. Land Development | | | | | | | | | | | | | | | | |
| V.1 | Land Development & Island Cleaning (ha) | 40 | 0 | 1536 | 0% | 0 | 50 | 0 | 1920 | 1% | 0 | 260 | 0 | 9984 | 1% | 0 |
| V.2 | Horticulture (ha) | 9.92 | 0 | 7840 | 2% | 99 | 4.96 | 0 | 3920 | 3% | 134 | 32.24 | 0 | 25480 | 1% | 356 |
| V.3 | Bio Fencing (m) | 3000 | 0 | 2880 | 1% | 36 | 1000 | 0 | 960 | 1% | 33 | 7800 | 0 | 7488 | 0% | 101 |
| V.4 | Tree Plantation Govt, Girls high SchoolL Andrott (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 0.006 | 0 | 141 | 0% | 1 |
| V.5 | Tree Plantation Govt High School Andrott (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 0.0065 | 0 | 153 | 0% | 1 |
| V.6 | Tree Plantation SB School Andrott (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 0.0095 | 0 | 224 | 0% | 2 |
| V.7 | Tree Plantation , Govt HSS, Pandathu (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 0.005 | 0 | 118 | 0% | 1 |
| V.8 | Tree Plantation,JB Cheemachery(ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 0.0125 | 0 | 295 | 0% | 2 |
| V.9 | Tree Plantation JB Central Andrott (gr) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 0.006 | 0 | 141 | 0% | 1 |
| V.10 | Coirpith Compost | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 220 | 0 | 2640 | 0% | 25 |
| V.11 | Fish Waste Compost | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 110 | 0 | 1320 | 0% | 12 |
| V.12 | Coconut Seedlings | 2700 | 0 | 10800 | 3% | 137 | 2460 | 0 | 9840 | 7% | 337 | 17760 | 0 | 71040 | 4% | 941 |
| V.13 | Waste Pit | 180 | 0 | 2160 | 1% | 0 | 100 | 0 | 1200 | 1% | 0 | 770 | 0 | 9240 | 0% | 0 |
| VI. Other Works | | | | | | | | | | | | | | | | |
| VI.1 | Coconut Climbing | 0 | 0 | 25000 | 7% | 317 | 0 | 0 | 25000 | 18% | 855 | 0 | 0 | 75000 | 4% | 1446 |
| VI.2 | Septic Tank | 130 | 0 | 5616 | 2% | 71 | | 0 | | 0% | 0 | 1100 | 0 | 57024 | 3% | 538 |
| VI.3 | Public Toilet & Urinal | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0% | 0 | 5 | 0 | 4800 | 0% | 39 |
| | Total | | 0 | 370412 | 100% | 4694 | | 0 | 139968 | 100% | 4788 | | 0 | 1952672 | 100% | 23020 |

Source : Information collected from VDP, Kalpeni & other stakeholders

Table No. V.3.3.c : Missing Infrastructure / Works suggested by Andrott Village Dweep Panchayat & Islanders (Expected mandays generation, mandays converted in to number of persons & total employment)

Name of the Island : Andrott

| Sl.No | Missing infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | | |
|--|--|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|
| | | 2010-2011 | | | | | | 2011-2012 | | | | | | 2012-2013 | | | | | |
| | | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 |
| I. Water Conservation | | | | | | | | | | | | | | | | | | | |
| I.1 | Digging of Ponds | 139.5 | 0 | 66960 | 12% | 548 | 66960 | 120 | 0 | 57600 | 12% | 540 | 57600 | 105 | 0 | 50400 | 12% | 552 | 50400 |
| I.2 | Percolation of Well | 58.275 | 0 | 27972 | 5% | 229 | 27972 | 47.25 | 0 | 22680 | 5% | 213 | 22680 | 34.7 | 0 | 16632 | 4% | 182 | 16632 |
| I.3 | Husk Burial | 108 | 0 | 51840 | 10% | 424 | 51840 | 81 | 0 | 38880 | 8% | 365 | 38880 | 74 | 0 | 35520 | 8% | 389 | 35520 |
| I.4 | Rain Water Harvesting tank | 67.5 | 0 | 32400 | 6% | 265 | 32400 | 48 | 0 | 23040 | 5% | 216 | 23040 | 43.5 | 0 | 20880 | 5% | 229 | 20880 |
| II. Renovation of Traditional Waterbodies | | | | | | | | | | | | | | | | | | | |
| II.1 | Well Renovation | 84.75 | 0 | 40680 | 8% | 333 | 40680 | 69 | 0 | 33120 | 7% | 311 | 33120 | 56.3 | 0 | 27000 | 6% | 296 | 27000 |
| II.2 | Pond Renovation | 32.5 | 0 | 15600 | 3% | 128 | 15600 | 25 | 0 | 12000 | 2% | 113 | 12000 | 22.5 | 0 | 10800 | 3% | 118 | 10800 |
| III. Rural Connectivity | | | | | | | | | | | | | | | | | | | |
| III.1 | Road Construction | 440 | 0 | 211200 | 39% | 1728 | 211200 | 440 | 0 | 211200 | 44% | 1980 | 211200 | 420 | 0 | 201600 | 48% | 2208 | 201600 |
| IV. Flood Control | | | | | | | | | | | | | | | | | | | |
| IV.1 | Anti Sea Erosion Work (km) (Tetrapole or Holloblock) | 56 | 0 | 26880 | 5% | 220 | 26880 | 56 | 0 | 26880 | 6% | 252 | 26880 | 0 | 0 | 0 | 0% | 0 | 0 |
| IV.2 | Seashore Plantation | 7.35 | 0 | 3528 | 1% | 0 | 3528 | 12.25 | 0 | 5880 | 1% | 0 | 5880 | 9.8 | 0 | 4704 | 1% | 0 | 4704 |

Table No. V.3.3.c contd.....

| Sl.No | Missing infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | | |
|----------------------------|--|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|
| | | 2010-2011 | | | | | | 2011-2012 | | | | | | 2012-2013 | | | | | |
| | | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 |
| V. Land Development | | | | | | | | | | | | | | | | | | | |
| V.1 | Land Development & Island Cleaning (ha) | 2.88 | 0 | 2304 | 0% | 0 | 2304 | 2.4 | 0 | 1920 | 0% | 0 | 1920 | 2.88 | 0 | 2304 | 1% | 0 | 2304 |
| V.2 | Horticulture (ha) | 9.8 | 0 | 7840 | 1% | 64 | 7840 | 4.9 | 0 | 3920 | 1% | 37 | 3920 | 2.45 | 0 | 1960 | 0% | 21 | 1960 |
| V.3 | Bio Fencing (m) | 6 | 0 | 2880 | 1% | 24 | 2880 | 0 | 0 | 0 | 0% | 0 | 0 | 1.6 | 0 | 768 | 0% | 8 | 768 |
| V.4 | Tree Plantation Govt, Girls high School Andrott (ha) | 0.294 | 0 | 141 | 0% | 1 | 141 | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 |
| V.5 | Tree Plantation Govt High School Andrott (ha) | 0.319 | 0 | 153 | 0% | 1 | 153 | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 |
| V.6 | Tree Plantation SB School Andrott (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0.196 | 0 | 94 | 0% | 1 | 94 | 0.27 | 0 | 130 | 0% | 1 | 130 |
| V.7 | Tree Plantation , Govt HSS, Pandathu (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0.245 | 0 | 118 | 0% | 1 | 118 | 0 | 0 | 0 | 0% | 0 | 0 |
| V.8 | Tree Plantation,JB Cheemachery(ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0.37 | 0 | 177 | 0% | 2 | 177 | 0.245 | 0 | 118 | 0% | 0 | 118 |

Table No. V.3.3.c contd.....

| Sl.No | Missing infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | | |
|---------------------------------------|---|---------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|------------------|
| | | 2010-2011 | | | | | | 2011-2012 | | | | | | 2012-2013 | | | | | |
| | | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 |
| V. Land Development (Contd...) | | | | | | | | | | | | | | | | | | | |
| V.9 | Tree Plantation JB Central Andrott (gr) | 0 | 0 | 0 | 0% | 0 | 0 | 0.294 | 0 | 141 | 0% | 1 | 1 | 0 | 0 | 0 | 0% | 0 | 0 |
| V.10 | Coirpith Compost | 1.125 | 0 | 900 | 0% | 7 | 900 | 1.125 | 0 | 900 | 0% | 8 | 8 | 1.05 | 0 | 840 | 0% | 9 | 9 |
| V.11 | Fish Waste Compost | 0.825 | 0 | 660 | 0% | 5 | 660 | 0.825 | 0 | 660 | 0% | 6 | 6 | 0 | 0 | 0 | 0% | 0 | 0 |
| V.12 | Coconut Seedlings | 26.5 | 0 | 21200 | 4% | 173 | 21200 | 20.5 | 0 | 16400 | 3% | 154 | 154 | 16 | 0 | 12800 | 3% | 140 | 140 |
| V.13 | Waste Pit | 2.1 | 0 | 1680 | 0% | 0 | 1680 | 2.25 | 0 | 1800 | 0% | 0 | 0 | 3 | 0 | 2400 | 1% | 0 | 0 |
| VI. Other Works | | | | | | | | | | | | | | | | | | | |
| VI.1 | Coconut Climbing | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 31.25 | 0 | 25000 | 6% | 274 | 25000 |
| VI.2 | Septic Tank | 44.1 | 0 | 21168 | 4% | 173 | 21168 | 29.7 | 0 | 23760 | 5% | 223 | 23760 | 13.5 | 0 | 6480 | 2% | 71 | 6480 |
| VI.3 | Public Toilet & Urinal | 10 | 0 | 4800 | 1% | 39 | 4800 | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 |
| | Total | 1097.8 | 0 | 540786 | 100% | 4362. | 540786 | 961.305 | 0 | 481170 | 100% | 4421. | 481170 | 838 | 0 | 420336 | 100% | 4498. | 420336 |

Table No. V.3.3.c contd.....

| Table No. V.3.3.c: Missing Infrastructure / Works suggested by Andrott Village Dweep Panchayat & Islanders (Expected mandays generation, mandays converted in to number of persons & total employment) | | | | | | | | | | | | | | | | | | | |
|--|---|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|
| Name of the Island : Andrott | | | | | | | | | | | | | | | | | | | |
| Year | | | | | | | | | | | | | | | | | | | |
| Sl.No | Missing infrastructure/ Works proposed | 2013-2014 | | | | | | 2014-2015 | | | | | | Total | | | | | |
| | | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | Total Employment |
| 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 | 37 | 38 | 39 | 40 |
| I. Water Conservation | | | | | | | | | | | | | | | | | | | |
| I.1 | Digging of Ponds | 52.5 | 0 | 25200 | 7% | 319 | 25200 | 48 | 0 | 23040 | 16% | 788 | 23040 | 465 | 0 | 223200 | 11% | 2747 | 223200 |
| I.2 | Percolation of Well | 29.93 | 0 | 14364 | 4% | 182 | 14364 | 25.2 | 0 | 12096 | 9% | 414 | 12096 | 195.3 | 0 | 93744 | 5% | 1219 | 93744 |
| I.3 | Husk Burial | 49.5 | 0 | 23760 | 6% | 301 | 23760 | 47.5 | 0 | 22800 | 16% | 780 | 22800 | 360 | 0 | 172800 | 9% | 2259 | 172800 |
| I.4 | Rain Water Harvesting tank | 36 | 0 | 17280 | 5% | 219 | 17280 | 30 | 0 | 14400 | 10% | 493 | 14400 | 225 | 0 | 108000 | 6% | 1421 | 108000 |
| II. Renovation of Traditional Water Bodies | | | | | | | | | | | | | | | | | | | |
| II.1 | Well Renovation | 37.5 | 0 | 18000 | 5% | 228 | 18000 | 33.75 | 0 | 16200 | 12% | 554 | 16200 | 281.25 | 0 | 135000 | 7% | 1721 | 135000 |
| II.2 | Pond Renovation | 15 | 0 | 7200 | 2% | 91 | 7200 | 13 | 0 | 6240 | 4% | 213 | 6240 | 108 | 0 | 51840 | 3% | 663 | 51840 |
| III. Rural Connectivity | | | | | | | | | | | | | | | | | | | |
| III.1 | Road Construction | 427.6 | 0 | 205248 | 55% | 2601 | 205248 | 0 | 0 | 0 | 0% | 0 | 0 | 1727.6 | 0 | 829248 | 42% | 8517 | 829248 |
| IV. Flood Control | | | | | | | | | | | | | | | | | | | |
| IV.1 | Anti Sea Erosion Work (km) (Tetrapole or Holloblock) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 112 | 0 | 53760 | 3% | 472 | 53760 |
| IV.2 | Seashore Plantation | 7.35 | 0 | 3528 | 0% | 0 | 3528 | 4.9 | 0 | 2352 | 2% | 0 | 2352 | 41.65 | 0 | 19992 | 1% | 0 | 19992 |

Table No. V.3.3.c contd.....

| Sl.No | Missing infrastructure/ Works proposed | 2013-2014 | | | | | | 2014-2015 | | | | | | Total | | | | | |
|----------------------------|--|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|
| | | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | Total Employment |
| 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 | 37 | 38 | 39 | 40 |
| V. Land Development | | | | | | | | | | | | | | | | | | | |
| V.1 | Land Development & Island Cleaning (ha) | 1.92 | 0 | 1536 | 0% | 0 | 1536 | 2.4 | 0 | 1920 | 1% | 0 | 1920 | 12.45 | 0 | 9984 | 1% | 0 | 9984 |
| V.2 | Horticulture (ha) | 9.8 | 0 | 7840 | 2% | 99 | 7840 | 4.9 | 0 | 3920 | 3% | 134 | 3920 | 31.85 | 0 | 25480 | 1% | 356 | 25480 |
| V.3 | Bio Fencing (m) | 6 | 0 | 2880 | 1% | 36 | 2880 | 2 | 0 | 960 | 1% | 33 | 960 | 15.6 | 0 | 7488 | 0% | 101 | 7488 |
| V.4 | Tree Plantation Govt, Girls high School Andrott (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.294 | 0 | 141 | 0% | 1 | 141 |
| V.5 | Tree Plantation Govt High School Andrott (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.319 | 0 | 153 | 0% | 1 | 153 |
| V.6 | Tree Plantation SB School Andrott (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.466 | 0 | 224 | 0% | 2 | 224 |
| V.7 | Tree Plantation , Govt HSS, Pandathu (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.245 | 0 | 118 | 0% | 1 | 118 |
| V.8 | Tree Plantation,JB Cheemachery(ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.615 | 0 | 295 | 0% | 2 | 295 |

Table No. V.3.3.c contd.....

| Sl.No | Missing infrastructure/ Works proposed | 2013-2014 | | | | | | 2014-2015 | | | | | | Total | | | | | |
|---------------------------------------|---|---------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|------------------|---------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|------------------|
| | | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs. In lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | Total Employment |
| V. Land Development (Contd...) | | | | | | | | | | | | | | | | | | | |
| 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 | 37 | 38 | 39 | 40 |
| V.9 | Tree Plantation JB Central Andrott (gr) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.294 | 0 | 141 | 0% | 1 | 141 |
| V.10 | Coirplth Compost | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 3.3 | 0 | 2640 | 0% | 25 | 2640 |
| V.11 | Fish Waste Compost | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 1.65 | 0 | 1320 | 0% | 12 | 1320 |
| V.12 | Coconut Seedlings | 13.5 | 0 | 10800 | 3% | 137 | 10800 | 12.3 | 0 | 9840 | 7% | 337 | 9840 | 88.8 | 0 | 71040 | 4% | 941 | 71040 |
| V.13 | Waste Pit | 2.7 | 0 | 2160 | 1% | 0 | 2160 | 1.5 | 0 | 1200 | 1% | 0 | 1200 | 11.55 | 0 | 9240 | 0% | 0 | 9240 |
| VI. Other Works | | | | | | | | | | | | | | | | | | | |
| VI.1 | Coconut Climbing | 31.2 5 | 0 | 25000 | 7% | 317 | 25000 | 31.25 | 0 | 25000 | 18% | 855 | 25000 | 93.75 | 0 | 75000 | 4% | 1446 | 75000 |
| VI.2 | Septic Tank | 11.7 | 0 | 5616 | 2% | 71 | 5616 | 0 | 0 | 0 | 0% | 0 | 0 | 99 | 0 | 57024 | 3% | 538 | 57024 |
| VI.3 | Public Toilet & Urinal | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 10 | 0 | 4800 | 0% | 39 | 4800 |
| | Total | 732 | 0 | 370412 | 100% | 4602 | 370412 | 257 | 0 | 139968 | 100% | 4601 | 139968 | 3886.31 | 0 | 1952672 | 100% | 22487 | 1952672 |

Source : Information collected from VDP, Kalpeni & other stakeholders

3.5. Limitations of the Suggested Proposal (Wish List)

Implementation of the above suggestions completely in the island is limited by a number of important factors. These limitations forced the perspective planning team to think of various options without losing the spirit of the islanders. A careful prioritization exercise has been conducted by the team based on the sectoral & activity linkages as well as the core competency of the island. The activities and sectors with stronger interlinkages and externalities have been chosen. The past trend of the MGNREGS activities in the island also has been assessed and this has been useful in selecting the various works for the Island. The following are the main factors that were taken into account while doing the prioritization exercise.

3.5.i. Ecological Pressure and environment fragility

The proposal to construct 620 additional wells would suggest increasing pressure on the land since there are already 2400 wells at present as per the information collected from the Dweep Panchayats during the field visit through various participatory exercises. This suggests that the island already has a very high density of wells. Therefore the construction proposal for additional wells has been revisited since it might affect the island ecology badly.

3.5.ii. Limitation of Labour supply

There is also a limitation of labour supply in the island. To implement all the works suggested by various stakeholders during the field visit require over 19.52 lakhs of mandays which is not available in the island as per the present registration of the MGNREGS in the island. Moreover the labour practices and the gender customs in the island limit people from participating in all the works equally. While for some works it might be easy to get labour for some others it could be very difficult.

3.5.iii. Gender & Work culture

The gender and the work culture of the island also are very different. Heavy labour works are usually not preferred especially by women. It is therefore felt that this issue needs to be considered while doing the labour planning. The table below has attempted to categorize the works according to gender. It suggests that most of the hard labour works like road construction, well construction etc are usually done by men. There are also cultural and traditional beliefs and practices associated with the labour practices which limit equal participation by men and women.

3.5.iv. School Timing

Some of the works proposed in schools need to be adjusted (finalized) with the school holidays so that the works won't get affected with the educational calendar. Moreover these works also need to be discussed with the school authorities in detail to work out a feasible schedule without affecting the academic activities.

Table No. V.3.4: Proposed Works & Gender

| Activities Proposed | Women | Men | Remarks |
|---|-------|-----|---|
| I. Water Conservation | | | |
| I.1 Digging of Pond | | * | This is a heavy work which requires hard labour and usually women are not engaged in such activities in the islands. |
| I.2. Percolation of Well | | * | |
| I.3. Rain Water Harvesting Tank | | * | |
| I.4. Husk Burial | * | * | Husk Burial could involve women since this work has some soft labour components. |
| II. Renovation of Traditional Water bodies | | | |
| II.1. Well Renovation | | * | Like the construction of new well the renovation of the old pond also is a male dominated work since it require hard labour which is not usually preferred by women. |
| II.2 Pond Renovation | | * | |
| III. Rural Connectivity | | | |
| III.1 Road Construction | * | * | This is a heavy work and the possibility for women to extensively getting included in this activity in the island is very limited. However women can participate in some of the soft labour component of this work. |
| IV. Flood Control | | | |
| IV.1. Anti Sea Erosion Work (Protection Wall) | | * | Sea Shore Plantation could be done by women while anti sea erosion is a male dominant work. |
| IV.2. Seashore plantation | * | * | |
| V. Land Development | | | |
| V.1. Land Development and Island Cleaning | * | * | All these works could be shared among women and men since these works has both soft and hard labour components. More over these are the works in which women are traditionally involved. |
| V.2 Horticulture | * | * | |
| V.3 Bio fencing | * | * | |
| V..4. Tree Plantation – Girls HS. - Andrott | * | * | |
| V.5. Tree Plantation Government High School – Andrott | * | * | |
| V.6. Tree Plantation SB School - Andrott | * | * | |
| V.7. Tree Plantation Govt.HSS Pandat | * | * | |
| V.8. Tree Plantation JB School Cheemachery | * | * | |
| V.9. Tree Plantation JB Central Andrott | * | * | |
| V.10. Coir Pith Compost | | * | |
| V.11. Fish Waste Compost | | * | This work has a bias towards hard labour and so the involvement of women is limited. |
| V.12. Coconut Seedling | * | * | Women and men could be involved since the work include both soft and hard labour. |
| V.13. Waste Pit | | * | This work has a bias towards hard labour and so the involvement of women is limited |

| Activities Proposed | Women | Men | Remarks |
|--------------------------------|-------|-----|---|
| VI. Other | | | |
| VI 1. Coconut Climbing | | * | All these works are hard labour works and so chanced of women getting involved in this extensively is very limited. |
| VI.2. Septic tank | | * | |
| VI.3. Public Toilet and Urinal | | * | |

Source: Participatory discussions and Focus Group Discussions (FGDs) conducted in the Island among VDP members, women SHG members, other islanders and officials

3.6. Adjusted Proposal (Finalization of Proposals)

Based on the above limitations of the island we have undertaken a systematic prioritization exercise to appropriately adjust the works in various sectors. This has carefully taken in to account both the potential of the island as well as the demand of the islanders. Further the prioritization has carefully taken in to consideration the requirements mentioned by various stake holders in the islands including the VDP leadership, islanders and the officials. The table nos. V.3.5.a, V.3.5.b & V.3.5.c suggest the work adjustments (finalization) done. The adjustment (finalization) in the proposal has been done based on various factors. Some of these factors as already said are labour availability, gender practices of work, ecological pressure on the island and the development potentials of the activity.



The perspective plan proposes similar pathway (rural connectivity under MGNREGS)

Table No. V.3.5.a: Missing Infrastructure / Proposed Works: FINALISED (Type of works, no of work and Proposed under which Program) - Convergence

| Name of the Island : Andrott | | | | | | | | | | | | | | | | | | |
|---|--|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|
| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | |
| | | 2010-2011 | | | 2011-2012 | | | 2012-2013 | | | 2013-2014 | | | 2014-2015 | | | Total | |
| | | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| I. Water Conservation | | | | | | | | | | | | | | | | | | |
| I.1 | Digging of Ponds | 2 | 3 | PRWSS | 4 | 6 | PRWSS | 3 | 4.5 | PRWSS | 4 | 6 | PRWSS | 3 | 4.5 | PRWSS | 16 | 24 |
| I.2 | Percolation of Well | 6 | 1.89 | PRWSS | 7 | 2.21 | PRWSS | 10 | 3.15 | PRWSS | 9 | 2.835 | PRWSS | 10 | 3.15 | PRWSS | 42 | 13.23 |
| I.3 | Rain Water Harvesting Tank | 71 | 21.3 | PWD/ST | 70 | 21 | PWD/ST | 105 | 31.5 | PWD/ST | 85 | 25.5 | PWD/ST | 119 | 35.7 | PWD/ST | 450 | 135 |
| I.4 | Husk Burial | 620 | 62 | ADF | 630 | 63 | ADF | 420 | 42 | ADF | 800 | 80 | ADF | 930 | 93 | ADF | 3400 | 340 |
| II. Renovation of Traditional Water bodies | | | | | | | | | | | | | | | | | | |
| II.1 | Well Renovation | 80 | 12 | PRWSS | 100 | 15 | PRWSS | 130 | 19.5 | PRWSS | 103 | 15.45 | PRWSS | 107 | 16.05 | PRWSS | 520 | 78 |
| II.2 | Pond Renovation | 11 | 5.5 | DSP | 15 | 7.5 | DSP | 19 | 9.5 | DSP | 7 | 3.5 | DSP | 28 | 14 | DSP | 80 | 40 |
| III. Rural Connectivity | | | | | | | | | | | | | | | | | | |
| III.1 | Road Construction (km) | 3.5 | 140 | PWD | 3.5 | 140 | PWD | 3 | 120 | PWD | 2.5 | 100 | PWD | 2 | 80 | PWD | 14.5 | 580 |

Table No. V.3.5.a contd.....

| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | |
|----------------------------|--|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|
| | | 2010-2011 | | | 2011-2012 | | | 2012-2013 | | | 2013-2014 | | | 2014-2015 | | | Total | |
| | | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| IV. Flood Control | | | | | | | | | | | | | | | | | | |
| IV.1 | Anti Sea Erosion Work (Protection Wall) | 1.5 | 24 | LDMF/PW D | 2 | 32 | LDMF/PW D | 1 | 16 | LDMF/PWD | 1 | 16 | LDMF/PW D | 1.5 | 24 | LDMF/PWD | 7 | 112 |
| IV.2 | Sea Shore Plantation(ha) | 2.98 | 7.35 | EFD | 4.96 | 12.3 | EFD | 3.97 | 9.8 | EFD | 2.98 | 7.35 | EFD | 1.98 | 4.9 | EFD | 16.87 | 41.65 |
| V. Land Development | | | | | | | | | | | | | | | | | | |
| V.1 | Land Development and Island Cleaning (ha) | 60 | 2.88 | DSP | 50 | 2.4 | DSP | 60 | 2.88 | DSP | 40 | 1.92 | DSP | 50 | 2.4 | DSP | 260 | 12.48 |
| V.2 | Horticulture (ha) | 9.92 | 9.8 | RKVY | 4.96 | 4.9 | RKVY | 2.48 | 2.45 | RKVY | 9.92 | 9.8 | RKVY | 4.96 | 4.9 | RKVY | 32.24 | 31.85 |
| V.3 | Bio Fencing (m) | 3000 | 6 | RKVY | 0 | 0 | NA | 800 | 1.6 | RKVY | 3000 | 6 | RKVY | 1000 | 2 | RKVY | 7800 | 15.6 |
| V.4 | Tree Plantation Govt, Hirls High School (ha),Andrott | 0.01 | 0.294 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0.006 | 0.294 |
| V.5 | Tree Plantation Govt High School(ha), Andrott | 0.01 | 0.319 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0.0065 | 0.319 |

Table No. V.3.5.a contd.....

| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | |
|---|--|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|---|--------------------------------|--------------------|
| | | 2010-2011 | | | 2011-2012 | | | 2012-2013 | | | 2013-2014 | | | 2014-2015 | | | Total | |
| | | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) | Proposed under which Prog (Convergence) | No of works/ activity taken up | Cost (Rs.In Lakhs) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| V.6 | Tree Plantation SB School (ha),Andrott | 0 | 0 | NA | 0.004 | 0.2 | EFD | 0.0055 | 0.27 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0.0095 | 0.466 |
| V.7 | Tree Plantation , Govt HSS,Pandathu (ha) | 0 | 0 | NA | 0.005 | 0.25 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0.005 | 0.245 |
| V.8 | Tree Plantation,JB Cheemachery (ha) | 0 | 0 | NA | 0.0075 | 0.37 | EFD | 0.005 | 0.245 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0.0125 | 0.615 |
| V.9 | Tree Plantation JB Central(ha),Andrott | 0 | 0 | NA | 0.006 | 0.29 | EFD | 0 | 0 | NA | 0 | 0 | NA | 0 | 0 | NA | 0.006 | 0.294 |
| V.10 | Coirpith Compost | 22 | 0.33 | ADF | 50 | 0.75 | ADF | 55 | 0.825 | ADF | 40 | 0.6 | ADF | 53 | 0.795 | ADF | 220 | 3.3 |
| V.11 | Fish Waste Compost | 18 | 0.27 | ADF | 30 | 0.45 | ADF | 25 | 0.375 | ADF | 0 | 0 | NA | 44 | 0.66 | ADF | 117 | 1.755 |
| V.12 | Coconut Seedlings | 2100 | 10.5 | ADF | 2800 | 14 | ADF | 2000 | 10 | ADF | 1800 | 9 | ADF | 1500 | 7.5 | ADF | 10200 | 51 |
| V.13 | Waste Pit | 140 | 2.1 | ADF | 150 | 2.25 | ADF | 200 | 3 | ADF | 180 | 2.7 | ADF | 100 | 1.5 | ADF | 770 | 11.55 |
| VI. Other Works | | | | | | | | | | | | | | | | | | |
| VI. 1 | Coconut Climbing | 0 | 0 | NA | 0 | 0 | NA | 0 | 31.25 | ADF/CB | 0 | 31.25 | ADF/CB | 0 | 31.25 | ADF/CB | 0 | 93.75 |
| VI.2 | Septic Tank | 40 | 3.6 | TSC | 65 | 5.85 | TSC | 60 | 5.4 | TSC | 55 | 4.95 | TSC | 55 | 4.95 | TSC | 275 | 24.75 |
| VI.3 | Public Toilet & Urinal | 1 | 2 | TSC | 0 | 0 | NA | 2 | 4 | TSC | 1 | 2 | TSC | 0 | 0 | NA | 4 | 8 |
| Note: PRWSS - Protected Rural Water Supply Scheme., ADF - Agriculture Department Fund, PWD &ST - Public Works Department and Science and Technology Dept., DSP -= Development Scheme of Panchayat , TSC- Total Sanitation Campaign, EFD - Environmental Forestry Department, LDMF- Lakshadweep Disaster Management Fund, CB- Coconut Board, RKVY: Ratriya Krishi Vikas Yojana | | | | | | | | | | | | | | | | | | |

Source : Computed from table No. V.3.3.a

Table No. V.3.5.b: Missing infrastructure / Proposed Works Andrott Village Dweep Panchayat: FINALISED (Expected number of Self Employment, Expected MandaysGenerated and Mandays converted in to number of persons)

| Name of the Island : Andrott | | | | | | | | | | | | | | | | |
|---|---|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|
| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | |
| | | 2010-2011 | | | | | 2011-2012 | | | | | 2012-2013 | | | | |
| | | No.of works / activiry taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No.of works / activiry taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No.of works / activiry taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| I. Water Conservation | | | | | | | | | | | | | | | | |
| I.1 | Digging of Ponds | 2 | 0 | 1440 | 0.92% | 41 | 4 | 0 | 2880 | 1.78% | 80 | 3 | 0 | 2160 | 1.29% | 60 |
| I.2 | Percolation of Well | 6 | 0 | 907 | 0.58% | 26 | 7 | 0 | 1058 | 0.65% | 29 | 10 | 0 | 1512 | 0.91% | 42 |
| I.3 | Rain Water Harvesting Tank | 71 | 0 | 10224 | 6.55% | 290 | 70 | 0 | 10080 | 6.22% | 280 | 105 | 0 | 15120 | 9.06% | 417 |
| I.4 | Husk Burial | 620 | 0 | 29760 | 19.05% | 843 | 630 | 0 | 30240 | 18.65% | 841 | 420 | 0 | 20160 | 12.08% | 556 |
| II. Renovation of Traditional Water bodies | | | | | | | | | | | | | | | | |
| II.1 | Well Renovation | 80 | 0 | 5760 | 3.69% | 163 | 100 | 0 | 7200 | 4.44% | 200 | 130 | 0 | 9360 | 5.61% | 258 |
| II.2 | Pond Renovation | 11 | 0 | 2640 | 1.69% | 75 | 15 | 0 | 3600 | 2.22% | 100 | 19 | 0 | 4560 | 2.73% | 126 |
| III. Rural Connectivity | | | | | | | | | | | | | | | | |
| III.1 | Road Construction (km) | 3.5 | 0 | 67200 | 43.03% | 1903 | 3.5 | 0 | 67200 | 41.44% | 1870 | 3 | 0 | 57600 | 34.52% | 1589 |
| IV. Flood Control | | | | | | | | | | | | | | | | |
| IV.1 | Anti Sea Erosion Work (Protection Wall) | 1.5 | 0 | 11520 | 7.38% | 326 | 2 | 0 | 15360 | 9.47% | 427 | 1 | 0 | 7680 | 4.60% | 212 |
| IV.2 | Sea Shore Plantation(ha) | 2.98 | 0 | 3528 | 2.26% | 100 | 4.96 | 0 | 5880 | 3.63% | 164 | 3.97 | 0 | 4704 | 2.82% | 130 |

Table No. V.3.5.b contd.....

| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | |
|----------------------------|--|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|
| | | 2010-2011 | | | | | 2011-2012 | | | | | 2012-2013 | | | | |
| | | No.of works / activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No.of works / activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No.of works / activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| V. Land Development | | | | | | | | | | | | | | | | |
| V.1 | Land Development and Island Cleaning(ha) | 60 | 0 | 2304 | 1.48% | 65 | 50 | 0 | 1920 | 1.18% | 53 | 60 | 0 | 2304 | 1.38% | 64 |
| V.2 | Horticulture (ha) | 9.92 | 0 | 7840 | 5.02% | 222 | 4.96 | 0 | 3920 | 2.42% | 109 | 2.48 | 0 | 1960 | 1.17% | 54 |
| V.3 | Bio Fencing (m) | 3000 | 0 | 2880 | 1.84% | 82 | 0 | 0 | 0 | 0.00% | 0 | 800 | 0 | 768 | 0.46% | 21 |
| V.4 | Tree Plantation Govt, Hirls High School (ha),Andrott | 0.006 | 0 | 141 | 0.09% | 4 | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 0 | 0.00% | 0 |
| V.5 | Tree Plantation Govt High School(ha), Andrott | 0.0065 | 0 | 153 | 0.10% | 4 | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 0 | 0.00% | 0 |
| V.6 | Tree Plantation SB School (ha),Andrott | 0 | 0 | 0 | 0.00% | 0 | 0.004 | 0 | 94 | 0.06% | 3 | 0.06 | 0 | 130 | 0.08% | 4 |
| V.7 | Tree Plantation , Govt HSS,Pandathu (ha) | 0 | 0 | 0 | 0.00% | 0 | 0.005 | 0 | 118 | 0.07% | 3 | 0 | 0 | 0 | 0.00% | 0 |
| V.8 | Tree Plantation,JB Cheemachery (ha) | 0 | 0 | 0 | 0.00% | 0 | 0.0075 | 0 | 177 | 0.11% | 5 | 0.01 | 0 | 1176 | 0.70% | 32 |

Table No. V.3.5.b contd.....

| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | |
|------------------------|--|---------------------------------|--------------------------------|-----------------------------|----------------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|----------------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|----------------|---------------------------------------|
| | | 2010-2011 | | | | | 2011-2012 | | | | | 2012-2013 | | | | |
| | | No.of works / activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No.of works / activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | No.of works / activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| V.9 | Tree Plantation JB Central(ha),Andrott | 0 | 0 | 0 | 0.00% | 0 | 0.006 | 0 | 141 | 0.09% | 4 | 0 | 0 | 0 | 0.00% | 0 |
| V.10 | Coirpith Compost | 22 | 0 | 264 | 0.17% | 7 | 50 | 0 | 600 | 0.37% | 17 | 55 | 0 | 660 | 0.40% | 18 |
| V.11 | Fish Waste Compost | 18 | 0 | 216 | 0.14% | 6 | 30 | 0 | 360 | 0.22% | 10 | 25 | 0 | 300 | 0.18% | 8 |
| V.12 | Coconut Seedlings | 2100 | 0 | 5040 | 3.23% | 143 | 2800 | 0 | 6720 | 4.14% | 187 | 2000 | 0 | 4800 | 2.88% | 132 |
| V.13 | Waste Pit | 140 | 0 | 1680 | 1.08% | 48 | 150 | 0 | 1800 | 1.11% | 50 | 200 | 0 | 2400 | 1.44% | 66 |
| VI. Other Works | | | | | | | | | | | | | | | | |
| VI.1 | Coconut Climbing | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 25000 | 14.98% | 689 |
| VI.2 | Septic Tank | 40 | 0 | 1728 | 1.11% | 49 | 65 | 0 | 2808 | 1.73% | 78 | 60 | 0 | 2592 | 1.55% | 71 |
| VI.3 | Public Toilet & Urinal | 1 | 0 | 960 | 0.61% | 27 | 0 | 0 | 0 | 0.00% | 0 | 2 | 0 | 1920 | 1.15% | 53 |
| | Total | | 0 | 156185 | 100.00% | 4424 | | 0 | 162156 | 100.00% | 4512 | | 0 | 165808 | 100.00% | 4602 |

Table No. V.3.5.b contd.....

| Table No. V.3.5.b: Missing infrastructure / Proposed Works Andrott Village Dweep Panchayat: FINALISED (Expected number of Self Employment, Expected MandaysGenerated and Mandays converted in to number of persons) | | | | | | | | | | | | | | | | |
|---|---|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|
| Name of the Island : Andrott | | | | | | | | | | | | | | | | |
| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | |
| | | 2013-2014 | | | | | 2014-2015 | | | | | Total | | | | |
| | | No. of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | No. of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | No. of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons |
| 18 | 19 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | |
| I. Water Conservation | | | | | | | | | | | | | | | | |
| I.1 | Digging of Ponds | 4 | 0 | 2880 | 1.57% | 74 | 3 | 0 | 2160 | 1.25% | 60 | 16 | 0 | 11520 | 1% | 314 |
| I.2 | Percolation of Well | 9 | 0 | 1360 | 7.44% | 349 | 10 | 0 | 1512 | 0.88% | 42 | 42 | 0 | 6349 | 2% | 488 |
| I.3 | Rain Water Harvesting Tank | 85 | 0 | 12240 | 6.69% | 314 | 119 | 0 | 17136 | 9.95% | 476 | 450 | 0 | 64800 | 8% | 1777 |
| I.4 | Husk Burial | 800 | 0 | 38400 | 20.99% | 985 | 930 | 0 | 44640 | 25.91% | 1241 | 3400 | 0 | 163200 | 19% | 4466 |
| II. Renovation of Traditional Water bodies | | | | | | | | | | | | | | | | |
| II.1 | Well Renovation | 103 | 0 | 7416 | 4.05% | 190 | 107 | 0 | 7704 | 4.47% | 214 | 520 | 0 | 37440 | 4% | 1026 |
| II.2 | Pond Renovation | 7 | 0 | 1680 | 0.92% | 43 | 28 | 0 | 6720 | 3.90% | 187 | 80 | 0 | 19200 | 2% | 531 |
| III. Rural Connectivity | | | | | | | | | | | | | | | | |
| III.1 | Road Construction (km) | 2.5 | 0 | 48000 | 26.23% | 1231 | 2 | 0 | 38400 | 22.29% | 1067 | 14.5 | 0 | 278400 | 33% | 7660 |
| IV. Flood Control | | | | | | | | | | | | | | | | |
| IV.1 | Anti Sea Erosion Work (Protection Wall) | 1 | 0 | 7680 | 4.20% | 197 | 1.5 | 0 | 11520 | 6.69% | 320 | 7 | 0 | 53760 | 6% | 1483 |
| IV.2 | Sea Shore Plantation(ha) | 2.98 | 0 | 3528 | 1.93% | 91 | 1.98 | 0 | 2352 | 1.37% | 65 | 16.87 | 0 | 19995 | 2% | 549 |

Table No. V.3.5.b contd.....

| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | |
|----------------------------|--|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|
| | | 2013-2014 | | | | | 2014-2015 | | | | | Total | | | | |
| | | No. of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | No. of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | No. of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons |
| 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 |
| V. Land Development | | | | | | | | | | | | | | | | |
| V.1 | Land Development and Island Cleaning(ha) | 40 | 0 | 1536 | 0.84% | 39 | 50 | 0 | 1920 | 1.11% | 53 | 260 | 0 | 9984 | 1% | 275 |
| V.2 | Horticulture (ha) | 9.92 | 0 | 7840 | 4.28% | 201 | 4.96 | 0 | 3920 | 2.28% | 109 | 32.24 | 0 | 25480 | 3% | 695 |
| V.3 | Bio Fencing (m) | 3000 | 0 | 2880 | 1.57% | 74 | 1000 | 0 | 960 | 0.56% | 27 | 7800 | 0 | 7488 | 1% | 203 |
| V.4 | Tree Plantation Govt, Hirls High School (ha),Andrott | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 0 | 0.00% | 0 | 0.006 | 0 | 141 | 0% | 4 |
| V.5 | Tree Plantation Govt High School(ha), Andrott | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 0 | 0.00% | 0 | 0.0065 | 0 | 153 | 0% | 4 |
| V.6 | Tree Plantation SB School (ha),Andrott | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 0 | 0.00% | 0 | 0.0095 | 0 | 224 | 0% | 6 |
| V.7 | Tree Plantation , Govt HSS,Pandathu (ha) | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 0 | 0.00% | 0 | 0.005 | 0 | 118 | 0% | 3 |
| V.8 | Tree Plantation,JB Cheemachery (ha) | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 0 | 0.00% | 0 | 0.0125 | 0 | 295 | 0% | 37 |
| V.9 | Tree Plantation JB Central(ha),Andrott | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 0 | 0.00% | 0 | 0.006 | 0 | 141 | 0% | 4 |
| V.10 | Coirpith Compost | 40 | 0 | 480 | 0.26% | 12 | 40 | 0 | 636 | 0.37% | 18 | 220 | 0 | 2640 | 0% | 72 |
| V.11 | Fish Waste Compost | 0 | 0 | 0 | 0.00% | 0 | 0 | 0 | 528 | 0.31% | 15 | 117 | 0 | 1404 | 0% | 39 |
| V.12 | Coconut Seedlings | 1800 | 0 | 4320 | 2.36% | 111 | 1800 | 0 | 3600 | 2.09% | 100 | 10200 | 0 | 24480 | 3% | 673 |
| V.13 | Waste Pit | 180 | 0 | 2160 | 1.18% | 55 | 180 | 0 | 1200 | 0.70% | 33 | 770 | 0 | 9240 | 1% | 253 |

Table No. V.3.5.b contd.....

| Sl.No | Missing Infrastructure/ Works proposed | Year | | | | | | | | | | | | | | |
|------------------------|--|---------------------------------|--------------------------------|-----------------------------|----------------|---------------------------------------|---------------------------------|---------------------------------|-----------------------------|----------------|---------------------------------------|---------------------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|
| | | 2013-2014 | | | | | 2014-2015 | | | | | Total | | | | |
| | | No. of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | No. of works/ activity taken up | Expected No of Self employment) | Expected mandays generation | Weightage | Mandays converted in to No of persons | No. of works/ activity taken up | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons |
| 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 |
| VI. Other Works | | | | | | | | | | | | | | | | |
| VI.1 | Coconut Climbing | 0 | 0 | 25000 | 13.66% | 641 | 0 | 0 | 25000 | 14.51% | 695 | 0 | 0 | 75000 | 9% | 2026 |
| VI.2 | Septic Tank | 55 | 0 | 2376 | 1.30% | 61 | 55 | 0 | 2376 | 1.38% | 66 | 275 | 0 | 11880 | 1% | 326 |
| VI.3 | Public Toilet & Urinal | 1 | 0 | 960 | 0.52% | 25 | 0 | 0 | 0 | 0.00% | 0 | 4 | 0 | 3840 | 0% | 105 |
| | Total | | 0 | 170736 | 100.00% | 4694 | | 0 | 172284 | 100.00% | 4788 | | 0 | 827169 | 100% | 23020 |

Source : Computed from table No. V.3.3.b

Table No.V.3.5.c: Missing Infrastructure / Proposed Works Andrott Village Dweep Panchayat: FINALISED (Expected Mandays Generation, Madaya converted in to number of persons and total employment).

| Name of Island : Andrott | | | | | | | | | | | | | | | | | | | |
|---|---|--------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|--------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|--------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|
| Sl.No | Missing infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | | |
| | | 2010-2011 | | | | | | 2011-2012 | | | | | | 2012-2013 | | | | | |
| | | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 |
| I. Water Conservation | | | | | | | | | | | | | | | | | | | |
| I.1 | Digging of Ponds | 3 | 0 | 1440 | 1% | 41 | 1440 | 6 | 0 | 2880 | 2% | 80 | 2880 | 4.5 | 0 | 2160 | 1% | 60 | 2160 |
| I.2 | Percolation of Well | 1.89 | 0 | 907 | 1% | 26 | 907 | 2.205 | 0 | 1058 | 1% | 29 | 1058 | 3.15 | 0 | 1512 | 1% | 42 | 1512 |
| I.3 | Rain Water Harvesting Tank | 21.3 | 0 | 10224 | 7% | 290 | 10224 | 21 | 0 | 10080 | 6% | 280 | 10080 | 31.5 | 0 | 15120 | 9% | 420 | 15120 |
| I.4 | Husk Burial | 62 | 0 | 29760 | 19% | 843 | 29760 | 63 | 0 | 30240 | 19% | 841 | 30240 | 42 | 0 | 20160 | 12% | 560 | 20160 |
| II. Renovation of Traditional Water bodies | | | | | | | | | | | | | | | | | | | |
| II.1 | Well Renovation | 12 | 0 | 5760 | 4% | 163 | 5760 | 15 | 0 | 7200 | 4% | 200 | 7200 | 19.5 | 0 | 9360 | 6% | 260 | 9360 |
| II.2 | Pond Renovation | 5.5 | 0 | 2640 | 2% | 75 | 2640 | 7.5 | 0 | 3600 | 2% | 100 | 3600 | 9.5 | 0 | 4560 | 3% | 127 | 4560 |
| III. Rural Connectivity | | | | | | | | | | | | | | | | | | | |
| III.1 | Road Construction (km) | 140 | 0 | 67200 | 43% | 1903 | 67200 | 140 | 0 | 67200 | 41% | 1870 | 67200 | 120 | 0 | 57600 | 35% | 1599 | 57600 |
| IV. Flood Control | | | | | | | | | | | | | | | | | | | |
| IV.1 | Anti Sea Erosion Work (Protection Wall) | 24 | 0 | 11520 | 7% | 326 | 11520 | 32 | 0 | 15360 | 9% | 427 | 15360 | 16 | 0 | 7680 | 5% | 213 | 7680 |
| IV.2 | Sea Shore Plantation(ha) | 7.35 | 0 | 3528 | 2% | 100 | 3528 | 12.25 | 0 | 5880 | 4% | 164 | 5880 | 9.8 | 0 | 4704 | 3% | 131 | 4704 |

Table No.V.3.5.c contd.....

| Sl.No | Missing infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | | |
|----------------------------|--|--------------------------|--------------------------------------|-----------------------------------|-----------|--|---------------------|--------------------------|--------------------------------------|-----------------------------------|-----------|--|---------------------|--------------------------|--------------------------------------|-----------------------------------|-----------|--|---------------------|
| | | 2010-2011 | | | | | | 2011-2012 | | | | | | 2012-2013 | | | | | |
| | | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment |
| 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | | |
| V. Land Development | | | | | | | | | | | | | | | | | | | |
| V.1 | Land Development and Island Cleaning(ha) | 2.88 | 0 | 2304 | 1% | 65 | 2304 | 2.4 | 0 | 1920 | 1% | 53 | 1920 | 2.88 | 0 | 2304 | 1% | 64 | 2304 |
| V.2 | Horticulture (ha) | 9.8 | 0 | 7840 | 5% | 222 | 7840 | 4.9 | 0 | 3920 | 2% | 109 | 3920 | 2.45 | 0 | 1960 | 1% | 54 | 1960 |
| V.3 | Bio Fencing (m) | 6 | 0 | 2880 | 2% | 82 | 2880 | 0 | 0 | 0 | 0% | 0 | 0 | 1.6 | 0 | 768 | 0% | 21 | 768 |
| V.4 | Tree Plantation Govt, Hiris High School (ha),Andrott | 0.294 | 0 | 141 | 0% | 4 | 141 | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 |
| V.5 | Tree Plantation Govt High School(ha), Andrott | 0.319 | 0 | 153 | 0% | 4 | 153 | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 |
| V.6 | Tree Plantation SB School (ha),Andrott | 0 | 0 | 0 | 0% | 0 | 0 | 0.196 | 0 | 94 | 0% | 3 | 94 | 0.27 | 0 | 130 | 0% | 4 | 130 |
| V.7 | Tree Plantation , Govt HSS,Pandathu (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0.245 | 0 | 118 | 0% | 3 | 118 | 0 | 0 | 0 | 0% | 0 | 0 |
| V.8 | Tree Plantation,JB Cheemachery (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0.37 | 0 | 177 | 0% | 5 | 177 | 0.245 | 0 | 118 | 0% | 3 | 118 |
| V.9 | Tree Plantation JB Central(ha),Andrott | 0 | 0 | 0 | 0% | 0 | 0 | 0.294 | 0 | 141 | 0% | 4 | 141 | 0 | 0 | 0 | 0% | 0 | 0 |
| V.10 | Coirpith Compost | 0.33 | 0 | 264 | 0% | 7 | 264 | 0.75 | 0 | 600 | 0% | 17 | 600 | 0.825 | 0 | 660 | 0% | 18 | 660 |
| V.11 | Fish Waste Compost | 0.27 | 0 | 216 | 0% | 6 | 216 | 0.45 | 0 | 360 | 0% | 10 | 360 | 0.375 | 0 | 300 | 0% | 8 | 300 |
| V.12 | Coconut Seedlings | 10.5 | 0 | 5040 | 3% | 143 | 5040 | 14 | 0 | 6720 | 4% | 187 | 6720 | 10 | 0 | 4800 | 3% | 133 | 4800 |
| V.13 | Waste Pit | 2.1 | 0 | 1680 | 1% | 48 | 1680 | 2.25 | 0 | 1800 | 1% | 50 | 1800 | 3 | 0 | 2400 | 1% | 67 | 2400 |

Table No.V.3.5.c contd.....

| Sl.No | Missing infrastructure/ Works proposed | Year | | | | | | | | | | | | | | | | | |
|------------------------|---|--------------------------|--------------------------------------|-----------------------------------|-------------|--|---------------------|--------------------------|--------------------------------------|-----------------------------------|-------------|--|---------------------|--------------------------|-----------------------------------|-----------------------------------|-------------|--|---------------------|
| | | 2010-2011 | | | | | | 2011-2012 | | | | | | 2012-2013 | | | | | |
| | | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 |
| VI. Other Works | | | | | | | | | | | | | | | | | | | |
| VI.1 | Coconut Climbing | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 31.25 | 0 | 25000 | 15% | 694 | 25000 |
| VI.2 | Septic Tank | 3.6 | 0 | 1728 | 1% | 49 | 1728 | 5.85 | 0 | 2808 | 2% | 78 | 2808 | 5.4 | 0 | 2592 | 2% | 72 | 2592 |
| VI.3 | Public Toilet & Urinal | 2 | 0 | 960 | 1% | 27 | 960 | 0 | 0 | 0 | 0% | 0 | 0 | 4 | 0 | 1920 | 1% | 53 | 1920 |
| | Total | 315.13 | 0 | 156185 | 100% | 4424 | 156185 | 330.66 | 0 | 162156 | 100% | 4512 | 162156 | 318.25 | 0 | 165808 | 100% | 4602 | 165808 |

Table No.V.3.5.c contd.....

Table No. V.3.5.c: Missing Infrastructure / Proposed Works Andrott Village Dweep Panchayat: FINALISED (Expected Mandays Generation, Madaya converted in to number of persons and total employment).

Name of Island : Andrott

| Sl.No | Missing infrastructure / Works proposed | Year | | | | | | | | | | | | | | | | | |
|---|---|--------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|--------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|--------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|
| | | 2013-2014 | | | | | | 2014-2015 | | | | | | Total | | | | | |
| | | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | Total Employment |
| 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 | 37 | 38 | 39 | 40 |
| I. Water Conservation | | | | | | | | | | | | | | | | | | | |
| I.1 | Digging of Ponds | 6 | 0 | 2880 | 2% | 79 | 2880 | 4.5 | 0 | 2160 | 1% | 60 | 2160 | 24 | 0 | 11520 | 1% | 317 | 11520 |
| I.2 | Percolation of Well | 2.835 | 0 | 1360 | 1% | 37 | 1360 | 3.15 | 0 | 1512 | 1% | 42 | 1512 | 13.23 | 0 | 6349 | 2% | 511 | 6349 |
| I.3 | Rain Water Harvesting Tank | 25.5 | 0 | 12240 | 7% | 337 | 12240 | 35.7 | 0 | 17136 | 10% | 476 | 17136 | 135 | 0 | 64800 | 8% | 1781 | 64800 |
| I.4 | Husk Burial | 80 | 0 | 38400 | 22% | 1056 | 38400 | 93 | 0 | 44640 | 26% | 1241 | 44640 | 340 | 0 | 163200 | 19% | 4485 | 163200 |
| II. Renovation of Traditional Water bodies | | | | | | | | | | | | | | | | | | | |
| II.1 | Well Renovation | 15.45 | 0 | 7416 | 4% | 204 | 7416 | 16.05 | 0 | 7704 | 4% | 214 | 7704 | 78 | 0 | 37440 | 4% | 1029 | 37440 |
| II.2 | Pond Renovation | 3.5 | 0 | 1680 | 1% | 46 | 1680 | 14 | 0 | 6720 | 4% | 187 | 6720 | 40 | 0 | 19200 | 2% | 528 | 19200 |
| III. Rural Connectivity | | | | | | | | | | | | | | | | | | | |
| III.1 | Road Construction (km) | 100 | 0 | 48000 | 28% | 1320 | 48000 | 80 | 0 | 38400 | 22% | 1067 | 38400 | 580 | 0 | 278400 | 33% | 7651 | 278400 |
| IV. Flood Control | | | | | | | | | | | | | | | | | | | |
| IV.1 | Anti Sea Erosion Work (Protection Wall) | 16 | 0 | 7680 | 4% | 211 | 7680 | 24 | 0 | 11520 | 7% | 320 | 11520 | 112 | 0 | 53760 | 6% | 1478 | 53760 |
| IV.2 | Sea Shore Plantation(ha) | 7.35 | 0 | 3528 | 2% | 97 | 3528 | 4.9 | 0 | 2352 | 1% | 65 | 2352 | 41.65 | 0 | 19995 | 2% | 549 | 19995 |

Table No. V.3.5.c contd.....

| Sl.No | Missing infrastructure / Works proposed | Year | | | | | | | | | | | | | | | | | |
|----------------------------|--|--------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|--------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|--------------------|--------------------------------|-----------------------------|-----------|---------------------------------------|------------------|
| | | 2013-2014 | | | | | | 2014-2015 | | | | | | Total | | | | | |
| | | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | Total Employment |
| 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 | 37 | 38 | 39 | 40 |
| V. Land Development | | | | | | | | | | | | | | | | | | | |
| V.1 | Land Development and Island Cleaning(ha) | 1.92 | 0 | 1536 | 1% | 42 | 1536 | 2.4 | 0 | 1920 | 1% | 53 | 1920 | 12.48 | 0 | 9984 | 1% | 274 | 9984 |
| V.2 | Horticulture (ha) | 9.8 | 0 | 7840 | 5% | 216 | 7840 | 4.9 | 0 | 3920 | 2% | 109 | 3920 | 31.85 | 0 | 25480 | 3% | 700 | 25480 |
| V.3 | Bio Fencing (m) | 6 | 0 | 2880 | 2% | 79 | 2880 | 2 | 0 | 960 | 1% | 27 | 960 | 15.6 | 0 | 7488 | 1% | 127 | 7488 |
| V.4 | Tree Plantation Govt, Hirls High School (ha),Andrott | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.294 | 0 | 141 | 0% | 4 | 141 |
| V.5 | Tree Plantation Govt High School(ha), Andrott | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.319 | 0 | 153 | 0% | 4 | 153 |
| V.6 | Tree Plantation SB School (ha),Andrott | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.466 | 0 | 224 | 0% | 6 | 224 |
| V.7 | Tree Plantation , Govt HSS,Pandathu (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.245 | 0 | 118 | 0% | 3 | 118 |
| V.8 | Tree Plantation,JB Cheemachery (ha) | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.615 | 0 | 295 | 0% | 37 | 295 |
| V.9 | Tree Plantation JB Central(ha),Andrott | 0 | 0 | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0% | 0 | 0 | 0.294 | 0 | 141 | 0% | 4 | 141 |
| V.10 | Coirpith Compost | 0.6 | 0 | 480 | 0% | 13 | 480 | 0.795 | 0 | 636 | 0% | 18 | 636 | 3.3 | 0 | 2640 | 0% | 73 | 2640 |
| V.11 | Fish Waste Compost | 0 | 0 | 0 | 0% | 0 | 0 | 0.66 | 0 | 528 | 0% | 15 | 528 | 1.755 | 0 | 1404 | 0% | 39 | 1404 |
| V.12 | Coconut Seedlings | 9 | 0 | 4320 | 3% | 119 | 4320 | 7.5 | 0 | 3600 | 2% | 100 | 3600 | 51 | 0 | 24480 | 3% | 673 | 24480 |
| V.13 | Waste Pit | 2.7 | 0 | 2160 | 1% | 59 | 2160 | 1.5 | 0 | 1200 | 1% | 33 | 1200 | 11.55 | 0 | 9240 | 1% | 254 | 9240 |

Table No. V.3.5.c contd.....

| Sl.No | Missing infrastructure / Works proposed | Year | | | | | | | | | | | | | | | | | |
|------------------------|---|--------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|------------------|--------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|------------------|--------------------|--------------------------------|-----------------------------|-------------|---------------------------------------|------------------|
| | | 2013-2014 | | | | | | 2014-2015 | | | | | | Total | | | | | |
| | | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to no.of persons | Total Employment | Cost (Rs.In Lakhs) | Expected No of Self employment | Expected mandays generation | Weightage | Mandays converted in to No of persons | Total Employment |
| 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 | 37 | 38 | 39 | 40 |
| VI. Other Works | | | | | | | | | | | | | | | | | | | |
| VI.1 | Coconut Climbing | 31.25 | 0 | 25000 | 15% | 687 | 25000 | 31.25 | 0 | 25000 | 15% | 695 | 25000 | 93.75 | 0 | 75000 | 9% | 2061 | 75000 |
| VI.2 | Septic Tank | 4.95 | 0 | 2376 | 1% | 65 | 2376 | 4.95 | 0 | 2376 | 1% | 66 | 2376 | 24.75 | 0 | 11880 | 1% | 327 | 11880 |
| VI.3 | Public Toilet & Urinal | 2 | 0 | 960 | 1% | 26 | 960 | 0 | 0 | 0 | 0% | 0 | 0 | 8 | 0 | 3840 | 0% | 106 | 3840 |
| | Total | 324.9 | 0 | 170736 | 100% | 4694 | 170736 | 331.3 | 0 | 172284 | 100% | 4788 | 172284 | 1620.1 | 0 | 827169 | 100% | 23020 | 827169 |

Source : Computed from table No. V.3.3.c.

3.7. Comparison of Suggested / Proposed (wish list) and Finalized works

As already said a systematic adjustment of works has been done in the island because of the various limitations which is explained in the table No V.3.6. In order to understand the difference between the suggested / proposed and adjusted (finalized) works a detailed comparison of activities has also done in the table which includes the reasons for the variance of each of the activity. A majority of the work adjustments has been done in water conservation sector (digging of pond, percolation of wells, rain water harvesting and husk burial). These have been done mainly because of the ecological fragility and the labour shortage. In some sectors like land development a slight addition of works has been also done.

Table No. V.3.6: Suggested Vs. Adjusted (Finalized) Proposal (Andrott)

| Sl.No | Missing Infrastructure / Works Proposed | Suggested Proposal | Finalized Proposal | Variance | Reason for Variance |
|---|--|--------------------|--------------------|----------|--|
| I. Water Conservation | | | | | |
| I.1 | Digging of Ponds (No) | 310 | 16 | 294 | Space availability in the island, labour shortage and the ecological pressure of the work on the island. The number of works suggested looks over ambitious. |
| I.2 | Percolation of Well (No) | 620 | 42 | 578 | |
| I.3 | Rain Water Harvesting Tank (No) | 750 | 450 | 300 | Labour Shortage and there are other traditional water bodies in the island. More over this work is already undertaken by PWD and Department of Science and Technology. |
| I.4 | Husk Burial (No) | 3600 | 3400 | 200 | Labour shortage and the lack of space in the island. This too looks over ambitious number. |
| II. Renovation of Traditional Water Bodies | | | | | |
| II.1 | Well Renovation (No) | 1875 | 520 | 1355 | Labour shortage and all the wells/ponds might not require renovation. |
| II.2 | Pond Renovation (No) | 216 | 80 | 136 | |
| III. Rural Connectivity | | | | | |
| III.1 | Road Construction (km) | 43.19 | 14.5 | 28.69 | The problems with land acquisition and labour shortage. |
| IV. Flood Control | | | | | |
| IV.1 | Anti Sea Erosion Work (Protection Wall) km | 7 | 7 | 0 | All the suggested works have been undertaken. |
| IV.2 | Sea Shore Plantation(ha) | 16.87 | 16.87 | 0 | |

| Sl.No | Missing Infrastructure / Works Proposed | Suggested Proposal | Finalized Proposal | Variance | Reason for Variance |
|----------------------------|--|---|--------------------|----------|---|
| V. Land Development | | | | | |
| V.1 | Land Development and Island Cleaning(ha) | 260 | 260 | 0 | Except coconut seedling because the replacement rate is not that high all other works as suggested have been undertaken. |
| V.2 | Horticulture (ha) | 32.24 | 32.24 | 0 | |
| V.3 | Bio Fencing (m) | 7800 | 7800 | 0 | |
| V.4 | Tree Plantation Govt, Girls High School (ha),Andrott | 0.006 | 0.006 | 0 | |
| V.5 | Tree Plantation Govt High School(ha), Andrott | 0.0065 | 0.0065 | 0 | |
| V.6 | Tree Plantation SB School (ha),Andrott | 0.0095 | 0.0095 | 0 | |
| V.7 | Tree Plantation , Govt HSS,Pandathu (ha) | 0.005 | 0.005 | 0 | |
| V.8 | Tree Plantation,JB Cheemachery (ha) | 0.0125 | 0.0125 | 0 | |
| V.9 | Tree Plantation JB Central(ha),Andrott | 0.006 | 0.006 | 0 | |
| V.10 | Coir Pit Compost (No) | 220 | 220 | 0 | |
| V.11 | Fish Waste Compost (No) | 110 | 117 | -7 | |
| V.12 | Coconut Seedlings (No) | 17760 | 10200 | 7560 | |
| V.13 | Waste Pit (No) | 770 | 770 | 0 | |
| VI. Other Works | | | | | |
| VI.1 | Coconut Climbing | This works has been added since islanders feel that it is important. The mandays is calculated based on the number of coconut trees in the island and the average tree that a climber climb a day. Coconut harvesting happens in every alternative month. | | | |
| VI.2 | Septic Tank (No) | 1100 | 275 | 825 | Total sanitation campaign might address some of these and so the number has been reduced to avoid duplication. |
| VI.3 | Public Toilet & Urinal (No) | 5 | 4 | 1 | Only four shall be taken up and shall be constructed at 4 different places. It could be taken up if demanded after the completion of this 5 year phase of the plan. |

Source: Computed from table Nos.V.3.3.a, V.3.3.b and V.3.3.c, V.3.5.a, V.3.5.b and V.3.5.c

3.8. Sectors & Profile of Activities Identified for MGNREGS

Based on the discussions made with the Andrott islanders and various other stake holders mainly with the VDP, the following broad sectors and works have been identified. A total of five sectors have been identified and works that can not be included in those five are given under the 'other works'. The year wise breakup and other details of these activities are furnished in table nos. V.3.5.a, V.3.5.b & V.3.5.c.

3.8.i. Water Conservation

Water conservation activities have been identified as one of the important sectors for Andrott. Instead of developing the new sources of water we have given priority in strengthening the traditionally available water sources and making it more functional. The following sections include a short profile as well as detail of the works proposed under this sector;

- a) **Digging of pond:** 16 new ponds shall be constructed in the island costing a total of Rs.24 lakhs over five years period. This work would generate a total of 11520 mandays.

- b) **Percolation of Well:** A total of 42 well percolations shall be done under MGNREGS in Andrott. This work would cost Rs.13.23 lakhs and would generate a total of 6349 mandays.

- c) **Rain Water Harvesting Tank:** 450 rainwater harvesting tanks shall be constructed in the island costing Rs.135 Lakhs over 5 years period. 64800 mandays shall be generated through this work.

- d) **Husk Burial:** 3400 husk burial units would be prepared through MGNREGS work in Andrott Island in Laksha Dweep. This would cost Rs.340 Lakhs over 5 years and would generate a total of 163200. This is one among the works that generate highest mandays for the island.

3.8.ii. Renovation of the Traditional Water bodies

Renovation of the traditional water bodies has been identified as another important sector for work in Andrott Island. The main works proposed for the island in this sector are given below;

- a) **Well Renovation:** 520 wells in the island shall be renovated which cost Rs.78 Lakhs over 5 years. This activity shall also generate a total of 37440 mandays.

- b) **Pond Renovation:** a total of 80 ponds shall be renovated in the island costing Rs.40 lakhs over 5 years. This work would generate a total of 19200 mandays of work.

3.8.iii. Rural Connectivity:

Rural connectivity is another major sector for MGNREGS activity proposed for Andrott. Under rural connectivity road construction of the island shall be undertake. This would cost Rs.580 lakhs over 5 years. Road construction shall generate a total of 278400 mandays. 14.5 kilometers of road shall

be constructed in the island. The lack of adequate accredited roads is one of the very important limitations of the island and this could be improved through undertaking road construction.

3.8.iv.Flood Control:

Under flood control works shall be undertaken to minimize sea erosion and sea encroachment. The main works suggested under this sector are; anti sera erosion work which would construct a protection wall for the island and sea shore plantation. Anti sea erosion work shall generate a total mandays of 53760 and would cost Rs.112 lakhs. This work shall be under taken in a total of 7 kilometers in the shore. Sea shore plantation is another important work in this sector. It costs 41.65 lakhs over five years. A total of 19995 mandays shall be generated through this work.

3.8.v. Land Development

Land development of the island has also been identified as an important sector for MGNREGS work. The main works under this sector include the following;

- a) **Land Development and Island Cleaning:** 260 hectors of land in the island shall be cleaned and developed as a part of the MGNREGS activities in Andrott. This work would cost Rs.12.48 over five years. Av total of 9984 mandays shall be generated through this work.
- b) **Horticulture:**32.24 hectors of land shall be used for horticulture related activities ion the island. This work shall generate a total of 25480 mandays and cost Rs.31.85 lakhs.
- c) **Bio Fencing:** 7800 meters of land in the island shall be fenced through MGNREGS work in this island. This cost Rs.15.6 lakhs over 5 years and would generate a total of 7488 mandays in Andrott.
- d) **Tree Plantations** (Girls HS, High School, Senior Basic School, Govt. HSSS Pandath, JB School, Cheemachery and JB School Central) : a total of 0.0455 hectors of land shall be put under tree plantations. This works are mostly undertaken in association with various schools in the island. The work shall cost Rs.2.233 Lakhs and a total of 1072 mandays would be generated.

- e) **Coir pith Compost:** A Total of 220 coir pith compost making units shall be prepared in the island. This work would cost Rs.3.3 Lakhs and generate a total of 2640 mandays.
- f) **Fish Waste Compost Pit:** 117 fish based compost pits shall be constructed in the island costing Rs.1.755 lakhs. This work shall generate a total of 1404 mandays over 5 years.
- g) **Coconut Seedling:** 10200 coconut seedlings shall be prepared in the island. Rs.51 lakhs shall be spent towards this. A total of 24480 mandays of work shall be generated in the island through this work.
- h) **Waste Pit:** A total of 770 waste pits shall be constructed in the island which cost Rs.11.55 lakhs over 5 years. This work shall generate a total of 9240 mandays of work in the island.

3.8.vi.Other works.

Those works that cannot be included in any other above sectors are included in this category. Other works though do not fall in the formal sectors these works are very important from the perspective of the islanders and has stronger linkages.

- a) **Coconut Climbing:** 93.75 lakhs is budgeted for this work and it would generate a total of 75000 mandays in the island. Coconut climbing is one among those activities that is suggested by almost all the islanders. Since coconut is the lead crop in most of the island this work has been considered as the one that would strengthen the local economy of the island.
- b) **Septic Tank:** a total of 275 septic tanks shall be constructed costing Rs.24.75 Lakhs over 5 years. This would generate a total of 11880 mandays in the island.
- c) **Public Toilet and Urinal:** This is also undertaken since islanders felt this as an important need of the island. A total of 4 public toilets shall be constructed costing Rs.8 Lakhs. This work would generate a total of 3840 mandays over 5 years.

3.9. Sector wise distribution of cost and Mandays generated


Rural connectivity and water conservation are those sectors with the highest share both in terms of generation of mandays and cost in Andrott. Over 68 percent of the total cost is spent under both these works generating 55 percent of mandays in the island. Renovation of traditional water bodies generates relatively higher mandays in relation to the investment. The following pie diagrams explain this better.

Table No. V.3.7: Trend of Cost vs. Job Created

| Sector wise cost and Mandays distribution - ANDROTT (Finalized) | | | | | | | | | | | | | | |
|---|---|-----------------|---------------|-----------------|---------------|-----------------|---------------|-----------------|---------------|-----------------|----------------|-----------------|------------|-----------------|
| Employable Sectors | Cost and Mandays Generation (Cost in lakhs & Mandays in number) | | | | | | | | | | | | | |
| | 2010-2011 | | 2011-2012 | | 2012-2013 | | 2013-2014 | | 2014-2015 | | Total | | Percentage | |
| | Cost | Mandays Created | Cost | Mandays Created | Cost | Mandays Created | Cost | Mandays Created | Cost | Mandays Created | Cost | Mandays Created | Cost | Mandays Created |
| Water Conservation. | 88.19 | 42331 | 92.2 | 44258 | 81.15 | 38952 | 114.33 | 54880 | 136.35 | 65448 | 512.22 | 245869 | 31.62% | 29.72% |
| Renovation of Traditional Water Bodies. | 17.5 | 8400 | 22.5 | 10800 | 29 | 13920 | 18.95 | 9096 | 30.05 | 14424 | 118 | 56640 | 7.28% | 6.85% |
| Rural Connectivity. | 140 | 67200 | 140 | 67200 | 120 | 57600 | 100 | 48000 | 80 | 38400 | 580 | 278400 | 35.80% | 33.65% |
| Flood Control. | 31.35 | 15048 | 44.25 | 21240 | 25.8 | 12384 | 23.35 | 11208 | 28.9 | 13872 | 153.65 | 73752 | 9.48% | 8.92% |
| Land Development. | 32.49 | 20518 | 25.86 | 15850 | 21.64 | 13440 | 30.02 | 19216 | 19.76 | 12764 | 129.77 | 81788 | 8.01% | 9.89% |
| Other works | 5.6 | 2688 | 5.85 | 2808 | 40.65 | 29512 | 38.2 | 28336 | 36.2 | 27376 | 126.5 | 90720 | 7.81% | 10.97% |
| Total | 315.13 | 156185 | 330.66 | 162156 | 318.24 | 165808 | 324.85 | 170736 | 331.26 | 172284 | 1620.14 | 827169 | - | - |
| Percentage | 19.45% | 18.88 | 20.41% | 19.60% | 19.64% | 20.05% | 20.05% | 20.64% | 20.45% | 20.83% | - | - | 100.00% | 100.00% |


Source : Computed from table nos.V.3.5.a.V. 3.5.b. & V.3.5.c and Information provided by the Islanders during the field visit- Consolidated

Diagram No. V.3.i. : Sector wise distribution of Cost



Source : Computer from Table no. V.3.7

Diagram No. V.3.ii. : Sector wise distribution of Mandays



Source : Computer from Ttable no. V.3.7

3.10. Implementation Schedule and Calendar

The implementation calendar has considered the following factors

3.10.i. Seasonality of the island and the labour availability: Work planning has been done keeping in mind the seasonality of the island. Monsoon season are the months with peak availability of labour. Based on the availability we have classified the labour availability seasons in

to low, medium and peak. During monsoon since people do not get involved in fishing activities the fishermen are also available for alternative works. Since there is a trend of male labourers undertaking hard labour the hard labour works are planned in those months with highest availability of male labour force.

3.10.ii. Religious Festivals and Practices (Ramzaan & Fasting): During the festival days, especially during festivals like Ramzaan, people do not prefer to get involved into hard labour. This is because people fast during Ramzaan and so is not appropriate to get in to hard labour. Therefore those works that need hard labour is not planned during Ramzaan.

3.10.iii. Gender Issues and women participation in work: While developing the calendar we have also considered the work culture practices of women and those works that are heavy are planned during the peak month when larger male work force is available in the island.

3.10.iv Material Transportation –Cost effectiveness: We have also considered the costs and risks associated with transportation of the materials while formulating the work plan. The transportation of the materials needs to be done before the monsoon and has to be stored appropriately.

3.10.v. Seasonality of Agricultural Crops: We considered the seasonality of some of the agricultural crops like vegetables, while distributing the works. Since the works like Bio Fencing and vegetable garden are closely linked to agriculture. These works are distributed considering seasonality of agricultural crops.

Based on the above five considerations the following work implementation calendar has been prepared. However when we prepared this calendar care has been given to distribute the work across all the months without making any month completely free of work. This is to ensure, at least a few working days available to the neediest as and when they demand. Therefore in a few cases, considering the above five factors we have been forced to make some amount of compromise in the work distribution. The work implementation calendar shows *peak*, *lean* and *no work* months. Peak months are showed with dark gray fill, lean months with light gray fill and the off months with no fill in the respective month columns. The table no. V.3.8 also suggests the total mandays required for various works. The table no. V.3.8 details the implementation plan in a calendar form.

Table No. V.3.8: Implementation Calendar

| Activities Proposed | Target | Unit | Labour in Mandays Required | Months | | | | | | | | | | | |
|---|--------|-----------|----------------------------|--------|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|
| | | | | Apr | May | Jun | Jul | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar |
| I. Water Conservation | | | | | | | | | | | | | | | |
| I.1 Digging of Pond | 16 | Number | 11520 | | | | | | | | | | | | |
| I.2. Percolation of Well | 42 | Number | 6349 | | | | | | | | | | | | |
| I.3. Rain Water Harvesting Tank | 450 | Number | 64800 | | | | | | | | | | | | |
| I.4. Husk Burial | 3400 | Number | 163200 | | | | | | | | | | | | |
| II. Renovation of Traditional Water bodies | | | | | | | | | | | | | | | |
| II.1. Well Renovation | 520 | Number | 37440 | | | | | | | | | | | | |
| II.2 Pond Renovation | 80 | Number | 19200 | | | | | | | | | | | | |
| III. Rural Connectivity | | | | | | | | | | | | | | | |
| III.1. Road Construction | 14.5 | Kilometer | 278400 | | | | | | | | | | | | |
| IV. Flood Control | | | | | | | | | | | | | | | |
| IV.1. Anti Sea Erosion Work (Protection Wall) | 7 | Kilometer | 53760 | | | | | | | | | | | | |
| IV.2. Seashore plantation | 16.87 | Hectare | 19995 | | | | | | | | | | | | |
| V. Land Development | | | | | | | | | | | | | | | |
| V.1. Land Development and Island Cleaning | 260 | Hectare | 9984 | | | | | | | | | | | | |
| III.2 Horticulture | 32.24 | Hectare | 25480 | | | | | | | | | | | | |
| III.4 Bio fencing | 7800 | Meter | 7488 | | | | | | | | | | | | |
| V.4. Tree Plantation – Girls HS. - Andrott | 0.006 | Hectare | 141 | | | | | | | | | | | | |
| V.5. Tree Plantation Government High School – Andrott | 0.0065 | Hectare | 153 | | | | | | | | | | | | |
| V.6. Tree Plantation SB School - Andrott | 0.0095 | Hectare | 224 | | | | | | | | | | | | |
| V.7. Tree Plantation Govt.HSS Pandat | 0.005 | Hectare | 118 | | | | | | | | | | | | |
| V.8. Tree Plantation JB School Cheemachery | 0.0125 | Hectare | 295 | | | | | | | | | | | | |
| V.9. Tree Plantation JB Central Andrott | 0.006 | Hectare | 141 | | | | | | | | | | | | |
| V.10. Coir Pit Compost | 220 | Number | 2640 | | | | | | | | | | | | |
| V.11. Fish Waste Compost | 117 | Number | 1404 | | | | | | | | | | | | |
| V.12. Coconut Seedling | 10200 | Number | 24480 | | | | | | | | | | | | |
| V.13. Waste Pit | 770 | Number | 9240 | | | | | | | | | | | | |
| VI. Other | | | | | | | | | | | | | | | |
| VI 1. Coconut Climbing | | Mandays | 75000 | | | | | | | | | | | | |
| VI.2. Septic tank | 275 | Number | 11880 | | | | | | | | | | | | |
| VI.3. Public Toilet and Urinal | 4 | Number | 3840 | | | | | | | | | | | | |

Source : Discussion with Islanders, Department Officials and VDP Members of Andrott

Peak Season
 Learn Season
 Zero Work

3.11. Convergence of the activities

The convergence of activities suggest larger inclusion of the activities proposed under MGNREGS with various on going development schemes of Panchayat and other departments. Convergence in a way mutually strengthens the activities of MGNREGS and other departments. More over convergence also facilitates out reach while minimizing of the cost. Thus the efficiency of the implementation of the various schemes also shall be improved through convergence. Convergence also helps in avoiding of the duplication of schemes and programmes that are similar in objective and content. The table details the convergence proposal of the various works suggested under MGNREGS in Andrott Island.

Table No. V.3.9: Convergence Matrix

| Activity | Convergence Scheme / Program |
|---|--|
| I. Water Conservation | |
| I.1 Digging of Pond | Protected Rural Water Supply Scheme |
| I.2. Percolation of Well | Protected Rural Water Supply Scheme |
| I.3. Rain Water Harvesting Tank | Public Works Department & Department of Science and Technology |
| I.4. Husk Burial | Agriculture Department Fund |
| II. Renovation of Traditional Water bodies | |
| II.1. Well Renovation | Protected Rural Water Supply Scheme |
| II.2 Pond Renovation | Development schemes of the Panchayat |
| III. Rural Connectivity | |
| III.1. Road Construction | Public Works Department |
| IV. Flood Control | |
| IV.1 Anti Sea Erosion Work (Protection Wall) | Laksadweep Disaster Management Fund / Public Works Department |
| IV.2. Seashore plantation | Environmental Forestry Department , 20 Point Program. |
| V. Land Development | |
| V.1. Land Development and Island Cleaning | Development schemes of the Panchayat |
| V.2 Horticulture | Rashtriya Krishi Vikas Yojana |
| V.3 Bio fencing | Rashtriya Krishi Vikas Yojana |
| V.4. Tree Plantation – Girls HS. - Andrott | Environmental Forestry Department |
| V.5. Tree Plantation Government High School – Andrott | Environmental Forestry Department |
| V.6. Tree Plantation SB School - Andrott | Environmental Forestry Department |
| V.7. Tree Plantation Govt.HSS Pandat | Environmental Forestry Department |
| V.8. Tree Plantation JB School Cheemachery | Environmental Forestry Department |
| V.9. Tree Plantation JB Central Andrott | Environmental Forestry Department |
| V.10. Coir Pit Compost | Agriculture Department Fund |
| V.11. Fish Waste Compost | Agriculture Department Fund |
| V.12. Coconut Seedling | Agriculture Department Fund |
| V.13. Waste Pit | Agriculture Department Fund |
| VI. Other | |
| VI 1. Coconut Climbing | Agriculture Department Fund / Coconut Board |
| VI.2. Septic tank | Total Sanitation Campaign |
| VI.3. Public Toilet and Urinal | Total Sanitation Campaign |

Source: Discussion with Department Officials and VDP Members of Andrott

3.12. Work Output and Outcome

The out put and outcome of each of the works suggested under MGNREGS is given in the table no. V.3.10. Out put is the immediate result of the implementation of the activity and out come is the long term impact of the activity. Out put is measurable and outcome is more over broader impact of the implementation of the activities. Outcome also some times suggests the impacts the activity could make on the other areas. These are characterized under the each of area identified for work and the works under each of the sector. Some of the important outcomes include the availability of sustainable employment opportunities, improved work dignity of the unskilled labour, effect of the climate change management and disaster mitigation efforts. These are explained in detail in the table no. V.3.10.

Table V.3.10: Work, Output and outcome

| Work | Out Put | Expected Outcomes |
|---|---|---|
| I. Water Conservation | | |
| I.1 Digging of Pond | 16 functional ponds in the island that could be used for drinking water. | Better access to safe drinking water to the islanders. Almost 90% of the islanders are provided with safe drinking water. |
| I.2. Percolation of Well | 42 new wells are available in the island for drinking water. | |
| I.3. Rain Water Harvesting Tank | 450 rain water harvesting tanks are present in the island with adequate capacity to store water during monsoon. | |
| I.4. Husk Burial | 3400 husk burial units have been constructed in the island. | The commercial use of husks and income opportunity for the islanders from the coconut husk. It could promote livelihood through the processing of coconut husk. Control of mosquito breeding source |
| II. Renovation of Traditional Water bodies | | |
| II.1. Well renovation | 520 wells in the islands have been renovated and made available for use to the islanders. | Better quality of water is made available to all the islanders with improved access to safe drinking water. Ecological system of the island is maintained well. |
| II.2 Pond renovation | 80 ponds in the island have been renovated. | |
| III. Rural Connectivity | | |
| III.1. Road Construction | 14.5 Kilometer road construction has been completed in the island. | Improved access to various habitations. Better marketing and business network possibilities with in the island. |
| IV. Flood Control | | |
| IV.1 Anti Sea Erosion Work (Protection Wall) | 7 Kilometer long anti sea erosion work has been completed. | Sea erosion shall be protected and minimized. Protecting the island from disasters. The vulnerability of the island towards disasters has been declined. |
| IV.2. Seashore plantation | 16.87 hectares of sea shore has been maintained with plantation. | |

| Work | Out Put | Expected Outcomes |
|---|---|--|
| V. Land Development | | |
| V.1. Land Development and Island Cleaning | 260 Ha of land in the island has been cleaned and developed. | |
| III.2 Horticulture | 32.24 Ha of land has been put under horticulture plantations. | Horticulture products are easily available at an economical price in the island. |
| III.4 Bio fencing | 7800 Meter bio fence has been constructed. | Protection of agriculture. Better productivity of agriculture. |
| V..4. Tree Plantation – Girls HS. - Andrott | .006 ha of land has been put under tree plantation. | The Flaura and fauna in the schools have been protected. Island A forestation. Environment protection of the islands. Climate change management initiatives in the island. |
| V.5. Tree Plantation Government High School – Andrott | Tree Plantation completed in .0065 ha in Government High Scholl Andrott | |
| V.6. Tree Plantation SB School - Andrott | Tree Plantation completed in .0095 ha in Senior Basic School Scholl Andrott. | |
| V.7. Tree Plantation Govt.HSS Pandat | Tree Plantation completed in .005 ha in Government Higher Secondary School Pandat. | |
| V.8. Tree Plantation JB School Cheemachery | Tree Plantation completed in 0.0125 ha in Junior Basic School, Cheemancherry. | |
| V.9. Tree Plantation JB Central Andrott | Tree Plantation completed in .006 ha in Junior Basic School Andrott. | |
| V.10. Coir Pit Compost | 220 coir pith compost has been constructed. | Better Solid Waste Management and bio fertilizer production in the island. |
| V.11. Fish Waste Compost | 117 fish waste compost pits are prepared and are ready for use. | Protection of costal environment. Make the sea shore pollution free. |
| V.12. Coconut Seedling | 10200 new coconut seedling are produced. | Availability of quality breed of coconut platys for islanders to replace the old ones with better productive ones. |
| V.13. Waste Pit | 770 waste pits shall be prepared. | Waste management of the island is made more efficient and waste is processed in to bio fertilizers that could be used for agriculture. |
| VI. Other | | |
| VI 1. Coconut Climbing | Coconut Climbing is included since it has been recommended by most of the islanders as a priority activity. | |
| VI.2. Septic tank | 275 septic Tanks have been prepared and are functional. | Coconut climbers get better remuneration and their dignity is improved. |
| VI.3. Public Toilet and Urinal | 4 public toilets have been constructed and are made available for public use in four different locations in the island. | Protection of environment and control of pollution. |

Source: Discussion with Department Officials and VDP Members of Andrott

3.13. Over all Outcomes of MGNREGS

3.13.i. Inter sectoral linkages and strengthening of MGNREGS:

MGNREGS , its convergence and various activities facilitate strengthening of the inter sectoral linkages and the interrelationship of the activities and its link to various other schemes , departments and programs better the impact of the various schemes including MGNREGS. The convergence with various other schemes also strengthens the backward and forward linkages of the various development interventions.

3.13.ii. Regular Income

MGNREGS provide a source for sustainable income through providing wage employment opportunities for the unskilled labourers. The guaranteed employment for a period of 100 days for a family provides in a way a guaranteed income for 100 days ensuring an income security for the unskilled labourers. Since the payment is done on weekly basis the work is considered by the rural poor as equivalent to a formal sector job.

3.13.iii. Effect of Agriculture

Since agriculture and associated activities are the priority areas under the MGNREGS the scheme is a boost to the agriculture sector across the country. There is an opportunity to even develop agriculture labour work more or less similar to the level of a formal sector employment because of the various characteristics of works under MGNREGS.

3.13.iv. Tradability of Island

Since a number of works are done towards the development of the local area the tradability of the island also improves significantly because of MGNREGS activities. The beautification of the island through infrastructure building and development of various amenities in Andrott like drinking water sources could play an important role in attracting tourists and other external investors.

3.13.v. Traditional agrarian practices are preserved

Preservation of the traditional agrarian practices and green farming are two other important outcomes of MGNREGS works in the island. A majority of the activities proposed in the plan would strengthen the traditional supportive systems based on agrarian practices & complement this with new activities to further strengthen various agricultural practices. Apart from this the conservation of land water and bio mass through the various activities is a unique outcome of the MGNREGS.

The promotion of various green production initiatives also shall strengthen the ecological base of the local economy.

3.13.vi. Poverty Reduction

The over all poverty reduction through employment generation and guaranteed income through MGNREGS activities is another important impact. This also develops an effective platform to generate savings habits among the informal sector workers in the island. Creation of sustainable employment opportunities through guaranteed job for 100 days a year for a family in fact is an important step towards provision of sustainable employment and income.

3.13.vii. Women Empowerment

Since the wage rate disparity is removed under the MGNREGS activities, the scheme paved the way for empowerment of women. Women get regular and decent income through wage labour similar to a formal sector employment, and this improves the dignity for women. Provision of equal pay for same work for both women and men is an important feature of MGNREGS and this also facilitates better income for women.

3.13.viii. Traditional Nature of the Island

The traditional culture, practices and beliefs are preserved to the best while preparing the plan. The plan instead of developing alternative or completely economic systems attempt to strengthen the existing traditional economic and living structures. Strengthening of the traditional economic potentials of the island further would facilitate better up keeping of the village culture while paving the way for faster development.

3.13. ix. Capacity Building of the Village Dweep Panchayats

Since the program implementation of the scheme is mainly done by the Panchayats the credibility of the Panchayats as well as its capacity is enhanced. This is probably first time in the island that the Panchayats are given a larger stake in labour planning at the local level as well as managing of a very large amount of budget. The recognition of the Panchayat increases since Panchayats have more finances and are capable of providing employment to the people.

3.13.x. Disaster Mitigation and Climate Change Management

Andrott like many other islands is vulnerable to natural disasters. The works proposed under the MGNREGS therefore also in the long run would strengthen the disaster mitigation and climate

change management efforts of the island. The combination of activities that are suggested through the MGNREGS have an important link to the over all disaster mitigation, and climate change management efforts and it would supplement the ongoing efforts in these important areas.

3.14. Concluding Remarks

National Rural Employment Guarantee Scheme (MGNREGS) is one of the novel initiatives to provide sustainable employment opportunities for the unskilled labourers in Andrott. This MGNREGS perspective plan of Lakshadweep Islands identified six major areas. The plan provides a road map of implementation. . The perspective plan suggests a total of 827169 mandays with a budget of Rs.1620.14 lakhs for a period of five years. Most important to say that it would strengthen the local economic base of the island and make the economically active sectors more productive. In addition to this the existing poverty zones and poverty profile in the island can be removed by the implementation of the scheme.



A pond construction under MGNREGA at Andrott Island